

US Army Corps of Engineers Baltimore District Delivery Order No. 0006
Total Environmental
Restoration Contract
DACA31-95-D-0083

FORT TOTTEN SITE INVESTIGATION AND REMEDIATION

Work Plan Addendum

DRAFT DOCUMENT

October 1997

REPO	RT DOCUMENTATION PAGE		Form Approved OMB No. 0704-0188							
Public reporting burden for this collection of information is estimated to everage burden estimate or any other aspect of this collection of information, including and Budget, Paperwork Reduction Project (0704-0188), Washington, DC 2050	1 hour per response, including the time for revening instructions, searching or suggestions for reducing this burden, to Washington Headquarters Services, Din 33.	isting data sources, gethering and meintaining the data needs ectores for information Operations and Reports, 1215 Jeffer	ed, and completing and reviewing the collection of information. Send comments regarding this ton Daws Highwey, Suite 1204, Artington, VA 22202-4302, and to the Office of Management							
1. AGENCY USE ONLY (Leave blank)	2. REPORT DATE	3. REPORT TYPE AND D	DATES COVERED							
	October 1997	Work Plan Ad December 1997	Addendum (Draft) September 1996 - 7							
4. TITLE AND SUBTITLE			5. FUNDING NUMBERS							
	Fotten Site Investigation and Ren	nediation (Draft)	U.S. Department of the Army Contract No. DACA31-95-D-0083 Delivery Order No. 0006							
6. AUTHOR(S)										
F. Poli, P. Scott, G. Zynda		·								
7. PERFORMING ORGANIZATION NA	ME(S) AND ADDRESS(ES)		8. PERFORMING ORGANIZATION REPORT NUMBER							
ICF Kaiser Engineers (ICF k	(E)		The Civil World Live							
ICF Kaiser Engineers (ICF k 2113 Emmorton Park Road Edgewood, MD 21040										
Edgewood, MD 21040										
		· · · · · · · · · · · · · · · · · · ·								
9. SPONSORING/MONITORING AGEN	ICY NAME(S) AND ADDRESS(ES)		10. SPONSORING/MONITORING AGENCY REPORT NUMBER							
U.S. Army Corps of Enginee Baltimore District, 7th Floor	ers									
P.O. Box 1715										
Baltimore, Maryland 21201	•									
11. SUPPLEMENTARY NOTES	<u> </u>									
TI. SUPPLEMENTALY NOTES										
40- DIOTRIBUTION/AVAILABILITY OT	ATPLENT		Le para							
12a. DISTRIBUTION/AVAILABILITY ST	ATEMENT		12b. DISTRIBUTION CODE							
See DoDD 5230.24 "Distribu	ution Statements on Technical D	ocuments."]							
13. ABSTRACT (Maximum 200 words)										
The U.S. Army Corps of Engineer	ers (USACE) has tasked ICF Kai	ser Engineers (ICF KE)	to perform investigation and							
New York. The purpose of this v	work is to support the eventual e	xcessing and transfer of	ortheast Queens County, Long Island, property in accordance with 1995							
Base Realignment and Closure September 1996 Work Plan. Thi	Program (BRAC) The initial inve	estigation work and renor	t were completed following the							
remediate areas of concern. We	ork for this assignment will be pe	ses additional tasks which efformed under Contract	No. DACA31-95-D-0083, Delivery							
Order 0006.	· · · · · · · · · · · · · · · · · · ·	,	•							
14. SUBJECT TERMS										
Work Plan, Site Investigation	· 1		15. NUMBER OF PAGES							
Tronci idii, oko ilivosugauoi	•									
			16. PRICE CODE							
19. SECURITY CLASSIFICATION	18. SECURITY CLASSIFICATION	19. SECURITY CLASSIFICA	TION 20 LIMITATION OF ADOTTO							
OF REPORT	OF THIS PAGE	OF ABSTRACT	TION 20. LIMITATION OF ABSTRACT							
UNCLASSIFIED	UNCLASSIFIED	UNCLASSIFIED	None							

WORK PLAN ADDENDUM FOR FORT TOTTEN SITE INVESTIGATION AND REMEDIATION

DRAFT DOCUMENT

Frederick M. Poli, P.E. Project Manager

Gary L. McKown, Ph.D. Senior Technical Oversight

Prepared by:

ICF KAISER ENGINEERS 2113 EMMORTON PARK ROAD EDGEWOOD, MD 21040

OCTOBER 1997

TABLE OF CONTENTS

Section	on .	Page
1.0	INTRODUCTION	1_1
1.0	1.1 PROJECT ORGANIZATION AND RESPONSIBILITIES	
2.0	TECHNICAL APPROACH TO FIELD OPERATIONS	. 2-1
	2.1 SOIL SAMPLING	
	2.1.1 Soil Sample Acquisition Procedures	2-1
	2.1.1.1 Surface and Shallow Subsurface Soil Sampling Procedures	
	2.1.1.2 Soil Boring Procedures	
	2.1.2 Soil Sample Handling and Collection Procedures	
	2.1.3 Soil Sample Logging and Lithologic Description	
	2.2 GROUNDWATER INVESTIGATION PROCEDURES	
	2.2.1 Geoprobe and Monitoring Well Drilling	
	2.2.2 Monitoring Well Construction and Installation	
	2.2.3 Monitoring Well Development	
	2.2.4 Groundwater Sampling	
	2.2.4.1 Sampling From Monitoring Wells	
	2.2.4.2 Geoprobe Screening Level Sampling	
	2.2.4.3 Surveying of Well Locations and Elevation	
	2.2.5 Water Level Measurements	
	2.3 SEDIMENT SAMPLING	
	2.4 UNEXPLODED ORDNANCE SURVEY	2-10
	2.5 SAMPLE PREPARATION AND SHIPPING	2-11
	2.6 DECONTAMINATION PROCEDURES	2-12
3.0	FIELD SAMPLING PROGRAM AND REMEDIATION AT FORT TOTTEN	3-1
	3.1 OLD GARAGE AREA SUBSURFACE SOIL INVESTIGATION	3-1
	3.2 REMEDIAL INVESTIGATION NEAR BUILDING 107	3-1
	3.3 LITTLE BAY SHORELINE SITE INVESTIGATION	3-2
	3.4 REMEDIAL INVESTIGATION OF HYDROCARBON CONTAMINATION NEAR	
	BUILDING 602	3-2
	3.5 OLD FORT SITE INVESTIGATION	3_2
	3.6 PARADE GROUNDS SITE INVESTIGATION	3_3
	3.7 BUILDING 337 SITE INVESTIGATION	2-3
	3.8 BRAC PARCEL 59 SITE INVESTIGATION	22
	3.9 GROUNDWATER MONITORING AT FORT TOTTEN	. J-J
*	3.10 ADDITIONAL FIELD SAMPLING AND REMEDIATION) -4
	3.10.1 Shoreline - Sediment Sampling	J-0
	3.10.2 Old Fort Area (Parcel 61)	3-5
	3.10.3 Asbestos Survey	3-6
	3.10.4 BEC - GIS Mapping	3-6
4.0	CONTRACTOR QUALITY CONTROL	4-1
	4.1 CQC ORGANIZATION	4-1
	4.1.1 Project Manager	4-1
	4.1.2 Contractor Quality Control Control Manager	4-1
	4.1.2 Contractor Quality Control System Manager 4.2 PERSONNEL QUALIFICATION AND TRAINING	4-1
		4-2
	4.2.1 QC Staff	4-2
	4.2.2 Project Personnel	4-2
	4.2.3 Subcontractor Qualifications	4-2
	4.2.4 Health and Safety Training	4-3
	4.2.5 Documentation	4-3
	4.3 SUBMITTAL MANAGEMENT	4-3
	4.3.1 General Requirements For Submittals	4-3
	4.3.2 Submittal Scheduling	4.4
	4.3.3 Review and Approval of Submittals	4.4
	· · · · · · · · · · · · · · · · · · ·	7 7

		4.3.4 Transmittal of Submittals to Client	4-5
		4.3.5 Documentation of Submittals	4-5
	4.4	INSPECTION PHASES	. 4-5
		4.4.1 Implementation of the 3-Phase Inspection Process	. 4-5
		4.4.2 Inspection Procedures	4-6
		4.4.3 Documentation	4-7
	4.5	DEFICIENCY MANAGEMENT/CORRECTIVE ACTION	4-7
		4.5.1 Continual Improvement	4-7
		4.5.2 Deficiency Identification and Resolution	4-8
		4.5.3 Deficiency and Corrective Action Tracking	4-8
		4.5.4 Documentation	
	4.6	REPORTS	
	01151	MOAL DATA OLIALITYAMANA OPMENIT	<u>د</u> م
5.0		SATA CHAITTY MANAGEMENT	
	5.1	DATA QUALITY OBJECTIVES	
	5.2	SAMPLE HANDLING AND CUSTODY	5-1
	5.3	QUALITY CONTROL SAMPLES COLLECTED IN THE FIELD	
	5.4	FIELD DOCUMENTATION	
		5.4.1 QC Record Control Procedures	
		5.4.2 Sample Identification	
		5.4.3 Field Records	
	5.5	FIELD QC	
	5.6	CALIBRATION AND MAINTENANCE	5-6
	5.7	ANALYTICAL PROCEDURES	5-6
	5.8	LABORATORY QC	5-6
		5.8.1 Method/Sample QC	5-7
	5.9	DATA QUALITY INDICATORS	
		5.9.1 Precision	
		5.9.2 Accuracy	
		5.9.3 Sensitivity	
		5.9.4 Completeness	
		5.9.5 Representativeness	
		5.9.6 Comparability	
	5.10	DATA REDUCTION, ASSESSMENT, MANAGEMENT AND REPORTING	
	3.10	5.10.1 Data Reduction	
		5.10.2 Data Quality Assessment	
		5.10.2 Data Management	5-10
		5.10.3 Data Management	5-10
	E 44	5.10.4 Data Reporting	5-10
•	5.11	INTERNAL PERFORMANCE AND SYSTEM AUDITS	5-10
6.0	SCHE	DULE	6-1
7.0	DEEE	RENCES	7 4
, .0	انتا احالاا	Name Charles	7-1

LIST OF EXHIBITS

Exhibit 1-1	Organization Chart for Fort Dix BRAC 1995 Project
Exhibit 1-2	Key Individuals for Delivery Order No. 6, New York Sites
Exhibit 2-1	Typical Monitoring Well Construction
Exhibit 2-2	Typical Flush Mount Monitoring Well Construction
Exhibit 2-3	Geoprobe Screening Point Groundwater Sampler
Exhibit 3-1	Vicinity Map of Fort Totten
Exhibit 3-2	Soil/Sediment Sampling Program at Fort Totten
Exhibit 3-3	Groundwater Sampling Program at Fort Totten
Exhibit 3-4	Locations of Previous Soil Borings in the Vicinity of Building 204
Exhibit 3-5	Proposed Locations of Soil Sampling Locations in the Vicinity of Building 107
Exhibit 3-6	Proposed Sediment Sample Locations of Sediment Samples Along the Little Bay Shoreline (BRAC Parcels 62 and 79)
Exhibit 3-7	Remedial Investigation of Hydrocarbon Contamination in the Vicinity of Building 602
Exhibit 3-8	Proposed Sampling Locations in the Old Fort Area (BRAC Parcel 61)
Exhibit 3-9	Proposed Sampling Locations at the Parade Ground and Building 337
Exhibit 3-10	Proposed Sampling Locations at BRAC Parcel 59
Exhibit 3-11	Proposed Monitoring Well Locations at Fort Totten
Exhibit 5-1	Summary of Chemical Analytical Methods
Exhibit 6-1	Delivery Order Schedule

LIST OF APPENDICES

Appendix A ICF Kaiser Inspection Schedule and Tracking Form

Daily Quality Control Report

Type II Corrective Action Request

Type I Corrective Action Request

Chain-of-Custody Form

Appendix B Fort Totten Map

Areas that Potentially Contain UXO

LIST OF ACRONYMS

BRAC—Base Realignment and Closure Program CAR—Corrective Action Request
CGI—Combustible Gas Indicator
CO ₂ ——Carbon Dioxide
CRL——Certified Reporting Limit
CQC——Contractor Quality Control System Manager
CQMP——Chemical Data Quality Management Plan
DQOs——Data Quality Objectives EOD——explosive ordnance disposal
H&S——Health and safety
HASP——Health and Safety Plan
HPLC—High Performance Liquid Chromatography
HSA—hollow-stem auger
HTRW—Hazardous, Toxic, Radioactive Waste
ICF KE—ICF Kaiser Engineers
ID—identification
IDinner diameter
LEL—Lower Explosive Limit
LQMP——Laboratory Quality Management Plan
M&TE—measurement and test equipment
N ₂ Nitrogen
NFPA——National Fire Protective Association
NYDEC——New York State Department of Environmental Conservation
OSHA—Occupational Safety and Health Association
PE——Performance Evaluation
PID—photoionization detector
PPE——Personal Protective Equipment
PVC——polyvinyl chloride
QA——Quality Assurance
QA——Quality Assurance QC——Quality Control RPD——Relative Percent Difference
SOP—standard operating procedure
STP——sewage treatment plant
SVOCs—Semivolatile Organic Compounds
TAL——target analyte list
TCLP——Toxicity Characteristic Leaching Procedure
TCL—target compound list
TERC——Total Environmental Restoration Contract
TPH—total petroleum hydrocarbons
USACE—U.S. Army Corps of Engineers
USCS——Unified Soil Classification System
USEPA—U.S. Environmental Protection Agency
UST——Underground Storage Tank
UTM——Universal Transverse Mercator
VOCs—Volatile Organic Compounds

1.0 INTRODUCTION

The U.S. Army Corps of Engineers (USACE) has tasked ICF Kaiser Engineers (ICF KE) to perform investigative tasks for sites previously identified at Fort Totten. Fort Totten is located in northeast Queens County, Long Island, New York. The purpose of this work is to support the eventual excessing and transfer of property in accordance with 1995 Base Realignment and Closure Program (BRAC). The initial investigation and report were completed following the September 1996 Work Plan. Work for this assignment will be performed under Contract No. DACA31-95-D-0083, Delivery Order 0006.

This Work Plan Addendum presents the proposed technical approach for conducting additional specified field activities at Fort Totten and provides a generalized discussion of the programs which will support the investigation (e.g. Quality Assurance (QA), Quality Control (QC) and Laboratory/ Data Management). This Work Plan provides descriptions of the sampling procedures or protocols that will be used for conducting field operations, and details the sample collection techniques, and removal action protocols to be used during the performance of additional field activities. The Work Plan is based on:

- a. Objectives presented in the Scope of Work, Delivery Order Number 0006;
- b. Evaluation of previously submitted Reports on Fort Totten;
- c. Discussions with the USACE and Fort Hamilton Environmental Office; and
- d. Results of site visits that took place from February, 1996 to July, 1997.
- e. Final Site Investigation and Remediation Report, May 1997 (USACE, 1997).

The proposed work will be conducted in accordance with USACE, U.S. Environmental Protection Agency (USEPA), and the New York State Department of Environmental Conservation (NYDEC) requirements and fully complies with the Health and Safety Plan (HASP) included with this submittal, under separate cover.

1.1 PROJECT ORGANIZATION AND RESPONSIBILITIES

Exhibit 1-1 denotes the line of authority and project organization for the proposed work at Fort Totten. Exhibit 1-2 provides the names, titles, addresses and phone numbers of personnel responsible for ensuring the execution of the project.

ADDITIONAL FIELD SAMPLING AND REMEDIATION 3.10

3.10.1 Shorelines - Sediment Sampling

Sediment samples were collected in Little Bay to investigate potential mercury contamination from reported spills at the adjacent U.S. Coast Guard property (Exhibit 3-6). Eight sediment samples (FTSE01-FTSE08) were collected from 0-0.3' along the shoreline in Parcel 79 and six sediment samples were collected along the shoreline in Parcel 62 in October 1996 (USACE, 1997). Mercury was detected in samples FTSE06 (0.18 μ g/g) and FTSE09 (0.15 μ g/g) above the New York State Recommended Soil Cleanup Objective (NYSRSCO). Additional sediment samples will be collected from a total of 52 locations in Little Bay (Exhibit 3-6). The samples are to be divided among areas in Parcels 62 and 79. Parcel 79 contains 32 underwater sediment sample locations approximately 100 feet apart in a rectangular grid. Parcel 62 contains 8 underwater > sediment sample locations approximately 100 feet apart in a triangular grid. Sample locations will be predetermined using a Global Information System (GIS) and will be plotted on a map. A list of coordinates, also generated through the GIS, will be used in the field along with a Global Positioning System (GPS) to locate each sample. The remaining 12 sediment samples will be collected along the Little Bay Shoreline. Seven samples at the Parcel 79 area will be sampled in between the locations collected previously and 5 samples at the Parcel 62 area will be collected in between the locations sampled previously.

For each underwater sample location, a two foot deep core will be collected and further divided vertically into two one foot subsamples. To collect a sediment core of this length, a gravity core sampler will be used. Sediment samples can be retrieved in water depths up to approximately 50 feet. The core sampler will be deployed from a 23 foot boat rigged with a davit and an electric winch. The sampler will be decontaminated prior to and between each use, and will be lowered to the bottom where the sediment will be collected. The core sampler will then be retrieved and opened. Each subsample will be immediately containerized in pre-labeled jars which will be placed in a cooler containing double bagged ice.

All samples will be analyzed for mercury only.

Potential Mitigating Factors

- Bottom Type The bottom type can greatly influence the efficiency of sediment sampling. A soft, silt/clay bottom can be easily sampled to two feet, whereas a sandy or rocky bottom will be next to impossible to sample to two feet with a gravity corer.
- Accessibility/Security If the boat must be driven a great distance (more than a few miles) by water or by road prior to arriving on site, because of either security of accessibility issues. the number of samples collected in each day will likely be reduced.
- Weather/Exposure of Site Although this factor is out of our control, it should be noted that weather can directly affect the efficiency of the field effort. Typically, wind is the most influential weather factor because the waves it creates cause the boat to become a less stable work platform. While we have the expertise to sample in very difficult conditions, the safety of the crew will always be a primary concern.

3.10.2 Old Fort Area (Parcel 61)

The BRAC Parcel 61 area of investigation is adjacent to a former U.S. Coast Guard drum storage area (Exhibit 3-8). Releases in the drum storage area may have resulted in soil contamination in this area. Soil sample FTSS13 (0-2'bgs) was collected in October 1996 and contained mercury (0.51 μ g/g) above the NYSRSCO (USACE, 1997). The area sampled is slightly down slope from the drum storage area. Soil borings were attempted in this area, but were met with refusal at a depth of approximately 2 feet. A slab of concrete or other hard road surface material may underlie this area.

Additional soil samples will be collected at three locations 2 - 3 feet east, west, and north of previous sampling location FTSS13 in the area of a former Coast Guard drum storage area (Exhibit 3-8). The samples will be collected from the surface soils (0 - 2 ft) and will be analyzed for total and TCLP mercury. The results will be requested on a rapid turnaround basis (48 hours). Based on these results, soil removal may be required.

4569

3.10.3 Asbestos Survey

An asbestos survey and removal has been undertaken at approximately 36 buildings by a tenant, the NYC Fire Department. An additional asbestos investigation will be performed at Fort Totten. The asbestos survey will include review of the Fire Department reports and documentation covering these buildings and a walkthrough of these buildings and all other BRAC buildings available for inspection to complete the following:

- 1. Identification of asbestos containing material (ACM) confirmed by a bulk sample if necessary when not obvious from visual inspection.
- 2. Confirm results of previous Fire Department inspections and abatements.
- 3. Provide summary documenting findings at each building inspected.

3.10.4 BEC - GIS Mapping

The scope of the mapping includes 6-24 inch x 36 inch maps as follows: 1 site map, and 5 site utility overlay maps for storm sewers, sanitary sewers, telephone, electrical and water.

The mapping will be provided by scanning the best available base maps for the site utilizing REPROSCAN Scanning Services to provide CAD Ready Files. It is also assumed that it will take one day in the field to confirm or mark-up the site map for changes regarding buildings/sheds, etc. These changes will then be made to the CAD Ready Files and transmitted to Fort Hamilton. The 5 utility maps will be modified or updated based on a meeting with the appropriate person at Fort Hamilton to provide information regarding changes. No field verification is included for the utility maps as requested by the client.

6.0 SCHEDULE

The Delivery Order Schedule (Exhibit 6-1) developed for this delivery order indicates the planned activities, the sequence of activities and duration of each for every month of the task. Adjustments to this schedule will be made only following consultation with the USACE Baltimore and New York Districts.

DO6 MODIFICATION SCHEDULE

Authorization to Proceed	9/30/97
Draft Work Plan Addendum	10/6 - 10/24
Comments	10/27 - 11/7
Final Work Plan Addendum	11/10 - 11/21
Selection of Subcontractors	10/13 - 11/21
Field Preparation	12/1 - 12/5
Field Work	12/8 - 12/20
Lab Analysis	12/8 - 1/30/98
Draft Report	12/29 - 2/27
Comments	3/2 - 3/13
Final Report	3/16 - 4/3

7.0 REFERENCES

- Hill Environmental, Inc. 1995 Interim Report Site Investigation For Groundwater Contamination At Fort Totten, New York.
- Hill Environmental, Inc. 1995 Site Investigation For Soil Contamination At Fort Totten and Fort Hamilton, New York.
- ICF Kaiser Engineers, Inc, 1995 ICF Kaiser Quality Control Program for USACE Contracts.
- New York State Department of Environmental Conservation. 1992 Sampling Guidelines and Protocols.

 Technological Background and Quality Control Quality Assurance for NYSDEC Spill Response Program.
- New York State Department of Environmental Conservation. 1992 STARS Memo #1 Petroleum-Contaminated Soil Guidance Policy.
- New York State Department of Environmental Conservation. 1994 SPOTS Memo # 14 Site Assessment at Bulk Storage Facilities.
- New York State Department of Environmental Conservation. 1994 Division Technical and Administrative Guidance Memorandum: Determination of Soil Cleanup Objectives and Cleanup levels.
- New York State Department of Environmental Conservation. 1993 Division of Water Technical and Operational Guidance Series (1.1.1) Ambient Water Quality Standards and Guidance Values.
- New York State Department of Environmental Conservation. Guidelines for Exploratory Boring, Monitoring Wells Installation, and Documentation of these Activities.
- U.S. Army Corps of Engineers. 1997 Fort Totten. U.S. Army Facility Site Investigation, Final Document. Prepared by ICF Kaiser Engineers.

Exhibit 1-1 Organization Chart for Fort Dix BRAC 1995 Project Delivery Order No. 6 Fort Totten




EXHIBIT 1-2 KEY INDIVIDUALS FOR DELIVERY ORDER 6 NEW YORK SITES

919-297-2991 Fax 919-297-2992	Route 1, Box 232 Belvedere, NC 27919	UXO Environmental Specialists, Inc.	Charles Wharton
800-562-4365 Fax 410-327-6960	4600 East Fayette Street Baltimore, MD 21224	Soil Safe Incorporated (off-site disposal of contaminated soil)	
(609) 588-6382 Fax (609) 443-4091	200 Horizon Center Blvd Trenton NJ 08691-1904	OHM Remediation Services Corp. (Removals, Paint abatement, PCB Surveys)	Mike Evanko
	SUBCONTRACTORS	INS	
(410) 612-6320 Fax 410 612-6351	2113 Emmorton Park Road Edgewood, MD 21040	ICF KE New York Site Manager	Paul Scott
(703) 934-3027 Fax 703 218-2690	2113 Emmorton Park Road Edgewood, MD 21040	ICF KE CQC Systems Manager	Davida Trumbo
(410) 612-6314 Fax 410 612-6351	2113 Emmorton Park Road Edgewood, MD 21040	ICF KE Project Manager	Fred Poli
(410) 612-6358 Fax 410 612-6351	2113 Emmorton Park Road Edgewood, MD 21040	ICF KE Senior Technical Oversight	Gary McKown
(703) 934-3130 Fax 703 218-2690	9300 Lee Highway Fairfax, VA 22031-1207	ICF KE TERC Program Manager	Chuck Debelius
	ICF KAISER ENGINEERS	CFK	
718-352-1888 Fax 718-352-0440	Fort Totten Building 611, Totten Ave Flushing, NY 11359	USACE New York District	Edmund Louie- Ng
410 962-6731 Fax 410-962-6732	Attn: CENAB-EN-HM P.O. Box 1715 Baltimore, MD 21203-1715	USACE Design Manager	Phil Scarito
718-630-4485 Fax 718-630-4485	Fort Hamilton Army Base DPW Building 129 Attn: Afzt-FHE-V Brooklyn, New York 11252- 6800	Fort Hamilton Environmental Office Representative	Peter Koutroubis
PHONE NUMBER	ADDRESS		NAME

EXHIBIT 3-2 SOIL/SEDIMENT SAMPLING PROGRAM AT FORT TOTTEN

General Location of Soil/Sediment Samples	Proposed Number of Sample/Boring Locations	Proposed Sampling Depths (ft)	Sampling Method	Number of Samples for Chemical Analysis	Analyses
			Soll	and the state of t	
Old Garage Area	1 boring	0-2 10-12 15-17	Split Spoon (HSA)	1 (composite)	TCLP (Pb)
Building 107	10 surface soils	0-2	Hand Auger	10	TCL VOCs, SVOCs, pesticides/PCBs, TAL inorganics + cyanide
	4 borings	1-3, 5-7, 10-12	Split Spoon (HSA)	12	TCL VOCs, SVOCs, pesticides/PCBs, TAL inorganics + cyanide (TCLP (Hg,Cr) on hold) ¹
Building 602 (Former 2,000- gallon Gasoline UST)	15 geoprobe borings	3-5 8-10 13-15	geoprobe (macro- core)	5 Samples from the 15 borings will be selected for analysis based on PID screening	USEPA 8021, 8270
Parade Grounds (BRAC Parcel 60)	1 geoprobe boring	3-5 8-10 13-15	geoprobe (macro- core)	1 (composite)	USEPA 8021, 8270
Building 336 (BRAC Parcel 77)	2 surface soils	0-2	hand auger	2	TCL VOCs, SVOCs, pesticides/PCBs, TAL inorganics + cyanide
Old Fort (BRAC Parcel 78)	2 geoprobe borings	3-5 8-10 13-15	geoprobe (macro- core)	2 (composites)	TCL VOCs, SVOCs, pesticides/PCBs, TAL inorganics + cyanide
Little Bay Shoreline	14 (8 along BRAC Parcel 79; 6 along BRAC Parcel 62)	0-1	Hand Auger	14	Mercury

EXHIBIT 3-2 (Continued) SOIL/SEDIMENT SAMPLING PROGRAM AT FORT TOTTEN

General Location of Soil/Sediment Samples	Proposed Number of Sample/Boring Locations	Proposed Sampling Depths (ft)	Sampling Method	Number of Samples for Chemical Analysis	Analyses.				
Age of the second	The state of the s	Additto	nal Sampling	The second secon	A contract of the second				
		Se	diment 🦠		Water State of the				
Little Bay Shoreline	12 (7 along BRAC Parcel 79; 5 along BRAC Parcel 62)	0-1	Hand Auger	12	Mercury				
Little Bay	40	0-2	Gravity Core Sampler	40	Mercury (24 - 48 hour TAT)				
			Sell	1977 Highway A					
Old Fort (BRAC Parcel 61)	1 geoprobe boring	3-5 8-10 13-15	geoprobe (macro- core)	1 (composite)	TCL VOCs, SVOCs, pesticides/PCBs, TAL inorganics + cyanide				


Legend:


TCLP: Toxicity Characteristic Leaching Procedure
TAL inorganics: USEPA Target Analyte List for inorganics
TCL VOCs: USEPA Target Compound List of volatile organic compounds
TCL SVOCs: USEPA Target Compound List of semi-volatile organic compounds


PCBs:

polychlorinated biphenols


A sufficient quantity of soil will be collected and sent to the laboratory on hold for possible TCLP (Pb, Cr) analysis.







												•		19	98	_						
ID	Task Name	Duration	Start	Finish	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Fel
1	Authorization to Proceed	1d	9/30/97	9/30/97																		
2	Draft Work Plan Addendum	15d	10/6/97	10/24/97		- 1 2 1280										,						
3	Comments	10d	10/27/97	11/7/97			No.															
4	Final Work Plan Addendum	10d	11/10/97	11/21/97																		
5	Selection of Subcontractors	30d	10/13/97	11/21/97		7	: .		·										•			
6	Field Preparation	5d	12/1/97	12/5/97																		
7	Field Work	10d	12/8/97	12/19/97																		
8	Lab Analysis	38d	12/8/97	1/30/98	•																	
9	Draft Report	44d	12/29/97	2/27/98						urş.												
10	Comments	9d	3/3/98	3/13/98																		
11.	Final Report	14d	3/17/98	4/3/98																		



ADD TO SITE HEALTH AND SAFETY PLAN

6.4 SEDIMENT SAMPLING

To ensure the health and safety of personnel involved in the collection of sediments from the waters surrounding Fort Totten the following safety protocols are proposed.

- The operator of the boat must demonstrate significant experience in the handling and navigation of small watercraft. Certification by the U.S. Coast Guard is preferred.
- All personnel on the boat will wear U.S. Coast Guard approved Type III Personal Flotation Devices at all times.
- If weather conditions do not permit safe operation of the boat and/or impose extreme and unsafe exposure to personnel, the site safety officer will be consulted as to the delay of sampling until unsafe conditions no longer exist.
- Hard hats will be worn if a winch and davit are used for equipment deployment and retrieval.
- The boat will be inspected each day to ensure that it is in sound working order and that all applicable U.S. Coast Guard requirements are met.
- A VHF radio and cellular telephone will be turned on at all times when the boat is in operation.