

## CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Krauss Enterprises  
ORDER NO.: 022  
SITE/SPILL NO.: WL  
EPA REGION: II  
CONTRACTOR: WRS  
MONITORS:  
TO COMPLETION: 09/14/06

CONTRACT NO. EP-W-04-054  
DATE: 07/31/06 - 08/04/06  
SHIFT: as needed  
OSC: Kevin Matheis  
WORK ORDER # 49  
RM: Scott Soden

### NUMBER OF PERSONNEL AUTHORIZED

1-Response Manager 1-FCA 1-Equipment Operator 2-Industrial Hygienist/Foreman  
6 - Laborers

### EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


During the mobilization phase of the project, equipment to be utilized will be on an as needed basis, equipment will be added to this work order until site infrastructure is established.

#### Anticipated List

ITEM	QUANT.	ITEM	QUANT.
Computers	3	Office Trailer	1
4wd Truck	3	Break/Security Trailer	1
2wd Truck	0	Radios	4
Cellular phones	2	Storage trailer	1
Portable Lights	0	Temporary Fencing	as needed
Ventalation Fans	0	Generator 45kw	1
Security Trailer	1	Unloader w/forks	1
Gator Transport	2	Passenger Car	1
Portable Toilets	3	Loader 4 in 1	1
Boom Lifts -40'	3	Decon Trailer	1
HEPA Vac	1	Fork Lift	1
Excavator 100 series	1	Sprayer	1

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER

SIGNATURE OF ON-SCENE COORDINATOR




Date

7/31/06


I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE



Date

7/31/06



## **CERCLA REMOVAL ACTION DAILY WORK ORDER**

SITE NAME: Krauss Enterprises  
ORDER NO.: 022  
SITE/SPILL NO.: WL  
EPA REGION: II  
CONTRACTOR: WRS  
MONITORS:  
TO COMPLETION: 09/14/06

CONTRACT NO. **EP-W-04-054**  
DATE: 07/31/06 - 08/04/06  
SHIFT: as needed  
OSC: Kevin Matheis  
WORK ORDER # 49  
RM: Scott Soden

---

### **DESCRIPTION OF WORK TO BE PERFORMED**

**NOTE:** All personnel work performed outside the site boundaries will be documented in an **"OFF-SITE Hour Report"** describing, in detail, activities performed and time charged in performance of these activities. Daily cost summary reports (1900-55) will also be submitted on a weekly basis unless provided daily, with the initiation of site activity. This item will be apply as long as the Task Order is open.

### **SPECIFIC TASKS**

1. Dispose of all waste on site including previously accumulated waste from the buildings, transformers, ballasts, lighting, and empty containers.
2. Remove debris in main buildings that hinders safe access to asbestos contaminated areas.
3. Address issues related to USTs, including sampling, removal of waste, recycling waste, and cleanout of tank.
4. Abate asbestos within site buildings.
5. Provide for subcontract as needed for independent asbestos abatement monitoring.
6. Provide IH/Safety personnel for site safety, reporting asbestos monitoring results, photodocumentation, and air monitoring as needed for the site cleanup work.
7. Apply encapsulant to remaining asbestos on-site.
8. Other tasks as directed by the OSC.

**CERCLA REMOVAL ACTION DAILY WORK ORDER**

SITE NAME: Krauss Enterprises  
ORDER NO.: 022  
SITE/SPILL NO.: WL  
EPA REGION: II  
CONTRACTOR: WRS  
MONITORS:  
TO COMPLETION: 09/14/06

CONTRACT NO. **EP-W-04-054**  
DATE: 07/31/06 - 08/04/06  
SHIFT: as needed  
OSC: Kevin Matheis  
WORK ORDER # 49  
RM: Scott Soden

**AMENDMENTS**

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER  
*Signatures only required on this page if amendments have occurred.*

**SIGNATURE OF ON-SCENE COORDINATOR** \_\_\_\_\_

\_\_\_\_\_  
**Date**

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

**SIGNATURE OF CONTRACTOR'S REPRESENTATIVE** \_\_\_\_\_

\_\_\_\_\_  
**Date**