

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Krauss Enterprises
ORDER NO.: 022
SITE/SPILL NO.: WL
EPA REGION: II
CONTRACTOR: WRS
MONITORS: RST
TO COMPLETION: 09/14/06

CONTRACT NO. EP-W-04-054
DATE: 04/03/06 - 04/07/06
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 32
RM: Scott Soden

NUMBER OF PERSONNEL AUTHORIZED

1-RESPONSE MANAGER 1-FCA 1-Equipment Operator 1-Laborer

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

During the mobilization phase of the project, equipment to be utilized will be on an as needed basis, equipment will be added to this work order until site infrastructure is established.

Anticipated List

ITEM	QUANT.	ITEM	QUANT.
Computers	2	Office Trailer	1
4wd Truck	2	Break/Security Trailer	1
2wd Truck	0	Radios	2
Cellular phones	2	Storage trailer	1
Portable Lights	0	Temporary Fencing	as needed
Ventilation Fans	1	Generator 25kw	1
Security Trailer	1	Unloader w/forks	1
Gator Transport	1	Passenger Car	1
Portable Toilets	3	Loader 4 in 1	1

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER

SIGNATURE OF ON-SCENE COORDINATOR

Date


3/29/06

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

Date

3/29/06



CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Krauss Enterprises
ORDER NO.: 022
SITE/SPILL NO.: WL
EPA REGION: II
CONTRACTOR: WRS
MONITORS: RST
TO COMPLETION: 09/14/06

CONTRACT NO. **EP-W-04-054**
DATE: 04/03/06 - 04/07/06
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 32
RM: Scott Soden

DESCRIPTION OF WORK TO BE PERFORMED

NOTE: All personnel work performed outside the site boundaries will be documented in an **"OFF-SITE Hour Report"** describing, in detail, activities performed and time charged in performance of these activities. Daily cost summary reports (1900-55) will also be submitted on a weekly basis unless provided daily, with the initiation of site activity. This item will be apply as long as the Task Order is open.

SPECIFIC TASKS

1. Mobilize equipment and personnel to the site on April 3.
2. Accomplish the following tasks upon mobilization -
3. Dispose of all waste on site including previously accumulated waste from the buildings, transformers, ballasts, lighting, and empty containers.
4. Remove debris in main buildings that hinders safe access to asbestos contaminated areas.
5. Begin making arrangements for asbestos abatement in main buildings.
6. Provide for subcontract as needed for asbestos abatement monitoring.
7. Other tasks as directed by the OSC.

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Krauss Enterprises
ORDER NO.: 022
SITE/SPILL NO.: WL
EPA REGION: II
CONTRACTOR: WRS
MONITORS: RST
TO COMPLETION: 09/14/06

CONTRACT NO. **EP-W-04-054**
DATE: 04/03/06 - 04/07/06
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 32
RM: Scott Soden

AMENDMENTS

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER
Signatures only required on this page if amendments have occurred.

SIGNATURE OF ON-SCENE COORDINATOR _____

Date

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE _____

Date