

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Krauss Enterprises
ORDER NO.: 022
SITE/SPILL NO.: WL
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 03/15/06

CONTRACT NO. EP-W-04-054
DATE: 12/19/05 - 12/23/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 28
RM: Scott Soden

NUMBER OF PERSONNEL AUTHORIZED

| | | |
|--------------------|-----------|----------------|
| 1-RESPONSE MANAGER | 1-FCA | 1-Eq. Operator |
| 3-Laborers | 1-Foreman | 1-Chemist |

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


During the mobilization phase of the project, equipment to be utilized will be on an as needed basis, equipment will be added to this work order until site infrastructure is established.

Anticipated List

| ITEM | QUANT. | ITEM | QUANT. |
|------------------|--------|------------------------|-----------|
| Computers | 2 | Office Trailer | 1 |
| 4wd Truck | 1 | Break/Security Trailer | 1 |
| 2wd Truck | 2 | Radios | 2 |
| Cellular phones | 2 | Storage trailer | 1 |
| Portable Lights | 2 | Temporary Fencing | as needed |
| Ventalation Fans | 0 | Generator 25kw | 1 |
| Security Trailer | 1 | Uniloader w/forks | 1 |
| Gator Transport | 2 | Passenger Car | 1 |
| Portable Toilets | 2 | | |

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER

SIGNATURE OF ON-SCENE COORDINATOR



Date

12/19/05

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE



Date

12/19/05

371658



CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Krauss Enterprises
ORDER NO.: 022
SITE/SPILL NO.: WL
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 03/15/06

CONTRACT NO. **EP-W-04-054**
DATE: 12/19/05 - 12/23/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 28
RM: Scott Soden

DESCRIPTION OF WORK TO BE PERFORMED

NOTE: All personnel work performed outside the site boundaries will be documented in an **"OFF-SITE Hour Report"** describing, in detail, activities performed and time charged in performance of these activities. Daily cost summary reports (1900-55) will also be submitted on a weekly basis unless provided daily, with the initiation of site activity. This item will be apply as long as the Task Order is open.

SPECIFIC TASKS

1. Secure buildings from unauthorized entry.
2. Pump basement water from site in accordance with discharge permit.
3. Demobilization site personnel.
4. Provide for periodic snow removal and check on containers stored at site.
5. Retain office infrastructure during demobilization.
6. Support OSC with data requests.
7. Continue site security and fencing of property.
8. Demobilize portable lighting.
9. Ensure chemicals packaged and accumulated are stored in appropriate and safe manner.
10. Other tasks as directed by the OSC.

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Krauss Enterprises
ORDER NO.: 022
SITE/SPILL NO.: WL
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 03/15/06

CONTRACT NO. **EP-W-04-054**
DATE: 12/19/05 - 12/23/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 28
RM: Scott Soden

AMENDMENTS

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER
Signatures only required on this page if amendments have occurred.

SIGNATURE OF ON-SCENE COORDINATOR _____

Date

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE _____

Date