

385377

DAILY SUMMARY REPORT
(Contractor)Report No. 003Date 5/6/94Project No. 16129/16132

Del. Order _____

=====

Description of Delivery Order: ① Castroff Roadway
② Remediate Copper Area Ash ③ Site Restoration

=====

Location of Project: Marion Pulp MillWeather: Temp 65°F Condition clear

=====

Personnel and Work Schedule Start 0700 End 1800RM 1
PCT _____
RT _____Foreman _____
Operator (2)
Chemist _____

=====

Equipment Utilized: _____

① Blower
② Rental Van
③ Chain Saw
④ JD Truck LoaderHealth & Safety Meeting: Safety Observer R. Higginsa) Topics Discussed ① Levels Protection ② Sink holes around
Heavy Equipment ③ Heavy Metal Contaminationb) Crew Comments Will Top Cuts to protect against falls

=====

Work Performed by Contractor _____

① Spread Stone over roadway / construct roadway

Level of Protection _____

Work and/or Services Performed by Subcontractors _____

① Tesco Rental - JD loader

② Garoppo Trucking - (10) loads stone arrives

(-7) 3/4"
(3) 2-3"

Exceptions/Unusual Conditions Noted by Supervisor _____

① R. Briggs - cleaner to NY at 1230 hrs

Request for Changes in Method or Scope and Specific Direction
Received from OSC:

① Place order for (6) loads 5-6" rip/frag for larger
mud holes

Documents Submitted:

TO: _____

Document: _____

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures _____

Total Project Expenditures _____

=====

Planned Activities: _____

- ① Continue roadway construction of stone
 - ② Construct turnaround loop for loadout
 - ③ Prep area for trailers
- _____



Contractor Supervisor



OSC