

385378

DAILY SUMMARY REPORT  
(Contractor)

Report No.

004

Date

5/7/94

Project No.

16129/16132

Del. Order

Description of Delivery Order:

① Construct Roadway  
② Remediate Copper Burn Ash ③ Site Restoration

Location of Project:

Marion Twp NJ

Weather:

Temp

65°F

Condition

Clear

Personnel and Work Schedule

Start

0700

End

1530

RM

(1)

PCT

RT

Foreman

Operator

Chemist

(1)

Equipment Utilized:

① blower

② chain saw

③ Rental Van

④ JD loader

Health &amp; Safety Meeting: Safety Observer

a) Topics Discussed

Insects / sharp objects / lifting techniques

b) Crew Comments

none

Work Performed by Contractor

- ① Construction of Loop at end of roadway
- ② Continued spreading stone on roadway
- ③ Level and stone areas for trailer placement

Level of Protection

D

Work and/or Services Performed by Subcontractors

Exceptions/Unusual Conditions Noted by Supervisor

- ① RM demarked at 1300 hrs.

Request for Changes in Method or Scope and Specific Direction  
Received from OSC:

- ① Follow Work Plan

4

Documents Submitted:

TO: \_\_\_\_\_

Document: \_\_\_\_\_

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

=====

Meetings Held, Subject Matter (Decisions):

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

=====

Daily Estimated Expenditures \_\_\_\_\_

Total Project Expenditures \_\_\_\_\_


=====


Planned Activities: \_\_\_\_\_

① *Setup Trailers*

② *Continue road construction*

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

  
\_\_\_\_\_  
Contractor Supervisor

  
\_\_\_\_\_  
OSC