

385380

DAILY SUMMARY REPORT  
(Contractor)Report No. 006Date 5/10/94Project No. 16129/16132

Del. Order \_\_\_\_\_

Description of Delivery Order: ① Construct Railway② Remediate Ash Piles ③ Site RestorationLocation of Project: Manroe Twp NJ

Weather:

Temp 60°FCondition clear

Personnel and Work Schedule

Start 0700 End 1800RM (1)  
PCT (1)  
RT \_\_\_\_\_Foreman \_\_\_\_\_  
Operator (2)  
Chemist \_\_\_\_\_

Equipment Utilized: \_\_\_\_\_

(1) Pileer(1) Mini-Digger(2) Vans(1) JD LoaderHealth & Safety Meeting: Safety Observer P. Granta) Topics Discussed ① Heavy Lifting ② Personal Air Monitoring

b) Crew Comments \_\_\_\_\_

Work Performed by Contractor \_\_\_\_\_

① Spread 5-6" Stone in mud areas

② Level & Back Mm. Drain

③ Prep Trailers

④ Conclude Road Construction

=====

Level of Protection   A  

=====

Work and/or Services Performed by Subcontractors \_\_\_\_\_

① Garappa Trucking - Stone Delivery (9) loads

(9) loads 5-6"

② Williams Trailers - 6.5' and 20' trailers

③ Atlantic Able - Port to Johns

=====

Exceptions/Unusual Conditions Noted by Supervisor \_\_\_\_\_

NONE

=====

Request for Changes in Method or Scope and Specific Direction  
Received from OSC:

① Source Rubber Tire Lander to replace track loader - road maintenance

② Source Excavator (Cat 325) w/ enclosed bucket

③ Source Scrap Co for Metal

6

Documents Submitted:

TO:

Document: \_\_\_\_\_

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

=====

Meetings Held, Subject Matter (Decisions):

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

=====

Daily Estimated Expenditures

\_\_\_\_\_

Total Project Expenditures

\_\_\_\_\_

=====


Planned Activities:

① Segregate Debris/Scrap from Ash

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



Contractor Supervisor

  
OSC