

385387

DAILY SUMMARY REPORT  
(Contractor)Report No. 013Date 5/19/94Project No. 14129/14132

Del. Order \_\_\_\_\_

Description of Delivery Order: ① Construct Roadway② Remediate Ash Pile ③ Site RestorationLocation of Project: Marine Temp, VTWeather: Temp 63°F Condition Rain / Heavy rain

Personnel and Work Schedule

Start 0700 End 1800RM 1  
PCT 1  
RT \_\_\_\_\_Foreman \_\_\_\_\_  
Operator 2  
Chemist \_\_\_\_\_

Equipment Utilized:

① Bulldozer ② Cat 225 ③ pressure washer  
④ Pallet Van ⑤ Case 621 ⑥ generator  
⑦ Pick up ⑧ Minclem

Health &amp; Safety Meeting: Safety Observer \_\_\_\_\_

a) Topics Discussed ① overhead objects ② Medical & protection

b) Crew Comments \_\_\_\_\_

Work Performed by Contractor

- ① Excavate pathway to creek
- ② Construct Silt fence down gradient of excavated area
- ③ Supplies delivered to site by owner

Level of Protection

D

Work and/or Services Performed by Subcontractors

① NONE

Exceptions/Unusual Conditions Noted by Supervisor

- ① S.F. fails electrical inspection due to improperly bled out permit

Request for Changes in Method or Scope and Specific Direction Received from OSC:

- ① Spread out all excavated material from pathway and left side. Pick out all roots/vegetative material

Documents Submitted:  
Document:

TO:

*TMT*

*daily Sign 2W*

=====  
Meetings Held, Subject Matter (Decisions):

=====  
Daily Estimated Expenditures

Total Project. Expenditures  
=====

Planned Activities:

① Continue Excavation in Area #2

② Pick out vegetation / roots in stockpiled ash / soil

DBA Wages

*[Signature]*  
Contractor Supervisor

16129

16132

KH 8 2 1/2 (EO)

*Ø*

RB 8 2 1/2 (BT)

*[Signature]*  
OSC