

385390



DAILY SUMMARY REPORT (Contractor)

Report No. 016

Date

5/24/94Project No. 16127/16132

Del. Order

Description of Delivery Order: ① Castlined Road② Remediate Ash ③ Site Restoration

Location of Project:

Marine Corps

Weather:

Temp

76°F

Condition

Clear

Personnel and Work Schedule

Start

0700

End

1800

RM

PCT

RT

1
1
2 hrs

Foreman

Operator

Chemist

1
2
1

Equipment Utilized:

BlowerPickupMini. excavVan Rental(at 025)Pressure washerMin. excav(at 021)Generator

Health & Safety Meeting: Safety Observer

a) Topics Discussed

① Level D/C ② donning PPE

b) Crew Comments

Work Performed by Contractor

- ① Examine Ash in Area #2
- ② Pick debris/vegetation in area 2
- ③ Perform Personal Air Monitoring

Level of Protection

C

Work and/or Services Performed by Subcontractors

- ① Guard Service - Tri County - 6pm - 7am

Exceptions/Unusual Conditions Noted by Supervisor

① NONE

Request for Changes in Method or Scope and Specific Direction
Received from OSC:

- ① Demolish E Stafford & G Lavery 9 AM

Documents Submitted: _____
Document: _____

TO: _____

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures _____

Total Project Expenditures _____

=====

Planned Activities: _____

① Continue Ash Excavation

② Re-excavate hot areas as per TAT results w XRF

DBA Wages

14128

16132

KH	8	1/2 (EO) - 2(RT)
RB	8	1/2 (RT) 2(EO)
ES	2	(RT)
EL	2	(RT)

Contractor Supervisor

OSC