


385391

DAILY SUMMARY REPORT  
(Contractor)Report No. 017Date 5/25/94Project No. 16129/16132

Del. Order \_\_\_\_\_

Description of Delivery Order: \_\_\_\_\_

Construct Road  
① Remediate Copper Burn Ash ② Site Restoration

Location of Project: \_\_\_\_\_

Monroe Tap NJ  
Weather: Temp 70°F Condition Clear

Personnel and Work Schedule

Start 0700 End 1800RM 1  
PCT 1  
RT \_\_\_\_\_Foreman \_\_\_\_\_  
Operator 2  
Chemist \_\_\_\_\_

Equipment Utilized: \_\_\_\_\_

- Blower - Cat 225 + Pressure Washer  
- Pick up - Can 621 - Generator  
- Van - Mini-Dem

Health &amp; Safety Meeting: Safety Observer \_\_\_\_\_

a) Topics Discussed \_\_\_\_\_

① Insects & Dust Hazard

b) Crew Comments \_\_\_\_\_

Work Performed by Contractor

① Excavate Ash at Site #2

② per derrick 0830 hrs

Level of Protection

C/D

Work and/or Services Performed by Subcontractors

① Guard Service - Tri-City Security 6pm - 7am

Exceptions/Unusual Conditions Noted by Supervisor

NONE

Request for Changes in Method or Scope and Specific Direction  
Received from OSC:

① Follow Work Plan

Documents Submitted:

TO: \_\_\_\_\_

Document: \_\_\_\_\_

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures \_\_\_\_\_

Total Project Expenditures \_\_\_\_\_

=====

Planned Activities: \_\_\_\_\_

- ① Continue Ash Excavation
- ② Re-excavate (1) Hot Spot in Area #1
- ③ Re-excavate hot areas on roadway & creek pathway
- ④ Decom Cat 205 for Site #1 Test load

DBA Wages

<sup>16/12/22</sup>  
KA - 8-2 1/2 (EO)

RB - 8-2 1/2 (RT)

16/12/22

Ø

[Signature]  
Contractor Supervisor

[Signature]  
OSC