

385395

DAILY SUMMARY REPORT
(Contractor)Report No. 021Date 4/2/94Project No. 16127/16132

Del. Order _____

Description of Delivery Order: ① Construct Roadway
② Remediate Soil / Ash ③ Site RestorationLocation of Project: Monroe Pym RDWeather: Temp 78°F Condition clear

Personnel and Work Schedule

Start 0700 End 1700RM 1
PCT 1
RT 1Foreman _____
Operator 2
Chemist _____

Equipment Utilized:

① Blower ② lat rts ③ generator
④ backhoe ⑤ Case 621 ⑥ mini-decon
⑦ pickup ⑧ pressure washer

Health & Safety Meeting: Safety Observer _____

a) Topics Discussed PPR, insects, heavy equipment

b) Crew Comments _____

Work Performed by Contractor

- ① Conclude Loop Roadway
- ② (6) Trucks loaded soil/ash from Site # 1

Level of Protection

C/O

Work and/or Services Performed by Subcontractors

- ① Guard Service - Tr-Locate Security (6pm-7am)
- ② Enviro-Safe - T&D of 6 trucks soil/ash

Exceptions/Unusual Conditions Noted by Supervisor

NONE

Request for Changes in Method or Scope and Specific Direction
Received from OSC:

① Follow Work Plan

Documents Submitted:

TO: _____

Document: _____

=====
Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures _____

Total Project Expenditures _____

=====
Planned Activities: _____

Continue Loadout of Site #2

UBA

[Signature]
Contractor Supervisor

[Signature]
OSC

16129

0

0

16132

4 1/2 (EO)

6 1/2 (RT)

→ The audit
from 5/27