

385396

DAILY SUMMARY REPORT
(Contractor)Report No. 002Date 6/3/94 PMProject No. 16129/16132

Del. Order _____

Description of Delivery Order: ① Construct Roadway
② Remediate Soil/Air ③ Site RestorationLocation of Project: Marine Pulp Mill

Weather:

Temp 81°FCondition clear

Personnel and Work Schedule

Start 0700End 1630RM 1PCT 1

RT _____

Foreman _____

Operator 1

Chemist _____

Equipment Utilized:

- Blower - lat 225 - generator- Rental Van - tax 601 - Mini-truck- Pick Up - pressure washer

Health & Safety Meeting: Safety Observer _____

a) Topics Discussed insects, heavy equipment

b) Crew Comments _____

Work Performed by Contractor

① Load Out - Stabilization Test Load from Site #2

② (6) Trucks Loaded from Site #1

Level of Protection

C/D

Work and/or Services Performed by Subcontractors

① EnviroSafe - (1) Test Load

(6) T&D of (6) trucks sent back from Site #1

Exceptions/Unusual Conditions Noted by Supervisor

① NONE

Request for Changes in Method or Scope and Specific Direction Received from OSC:

① Follow Work Plan

Documents Submitted:

Document: _____

TO: _____

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures _____

Total Project. Expenditures _____

=====

Planned Activities: _____

- ① ~~Excavate~~ *Excavate* area # 2 under stockpile & debris
- ② Load debris in roll-off
- ③ Landfill Site # 2

[Signature]
Contractor Supervisor

[Signature]
OSC

16129

1 (EO)

DGA

16132

7-1 (EO)

1 (EO)

8-1 (AT)

→ The cost
from 5/27