

DAILY SUMMARY REPORT
(Contractor)

Report No.

029

Date

6/14/94

Project No.

16129/16132

Del. Order

Description of Delivery Order: Construct Rdwy.① Remediate Soil/Ash ③ Site Restoration

Location of Project:

Manroe Pump

Weather:

Temp

100°F

Condition

clear

Personnel and Work Schedule

Start

0700

End

1730

RM

1

PCT

1

RT

Foreman

Operator

2

Chemist

Equipment Utilized:

- Blower - Cat 885 - generator

- Van - Cat 601 - mini-deck

- Pickup - pressure washer

Health & Safety Meeting: Safety Observer

a) Topics Discussed

Sa HBSV

b) Crew Comments

Work Performed by Contractor

- ① (6) trucks loaded w/ soil/wk (Site II)
- ② Roll off loaded with debris from Site I

Level of Protection

C/S

Work and/or Services Performed by Subcontractors

- Guard Service - TR - County Security 6pm-7am
- Enviro-Safe - T&D (6) loads
- National Paving - Scale use - (6) trucks

Exceptions/Unusual Conditions Noted by Supervisor

- NONE

Request for Changes in Method or Scope and Specific Direction Received from OSC:

- Follow Work Plan
- Wood chipper to be on site 6/15/94
- Arrange debris roll off T&D on 6/17/94 and drop M/T to site II

Documents Submitted:

TO: _____

Document: _____

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures _____

Total Project Expenditures _____


=====

Planned Activities:

- Continue Landcut Site II
- Chip branches on site

II DBA
16/29

7
16/32


Contractor Supervisor


OSC

KH

8 (EO)

Ø

RB

8 (RT)

Ø