

385405

DAILY SUMMARY REPORT
(Contractor)Report No. 031Date 6/16/94 ^{Wesley}Project No. 16129/16132

Del. Order _____

Description of Delivery Order: Construct Road① Remediate Soil/Ash ② Site RemediationLocation of Project: Manner Tap & NOWeather: Temp 90°F Condition cloudyPersonnel and Work Schedule Start 0700 End 1700RM 1
PCT 1
RT _____Foreman _____
Operator 2
Chemist _____

Equipment Utilized: _____

- Blower - Cat 025 - 18" Chipper
- Van - Cat 1621
- Pick-Up - Mini Van

Health & Safety Meeting: Safety Observer _____

a) Topics Discussed See HSP

b) Crew Comments _____

Work Performed by Contractor

- (6) trucks loaded
- Area II path stockpiled
- Branches Chipped

Level of Protection

CP

Work and/or Services Performed by Subcontractors

- Guard Service - TN-County Security - 6pm - 2am
- Road Site - T&D (6) Trucks
- Natural Gas - State Use (6) Trucks

Exceptions/Unusual Conditions Noted by Supervisor

- NONE

Request for Changes in Method or Scope and Specific Direction Received from OSC:

- Follow Work Plan

Documents Submitted:

TO: _____

Document: _____

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures _____

Total Project. Expenditures _____

=====

Planned Activities: _____

Continue Landcut - Site II

~~DBA~~

16/29

8 (EO)

8 (RD)

~~4~~

16/32

Ø

Ø

Handwritten Signature
Contractor Supervisor

Handwritten Signature
OSC