

385406

DAILY SUMMARY REPORT
(Contractor)Report No. 032Date 6/17/94 FRIProject No. 16129/1432

Del. Order _____

Description of Delivery Order: ① Construct Road② Remediate Soil/Ash ③ Site RestorationLocation of Project: Monroe Twp. NJWeather: Temp 90°F Condition clear

Personnel and Work Schedule

Start 0700 End 1330RM 1
PCT 1
RT _____Foreman _____
Operator 2 - 0630 - 1500
Chemist _____

Equipment Utilized:

- Paver - Cat 825 - 12" chipper
- Van - Case 601
- Pick-Up - Mini-Dem

Health & Safety Meeting: Safety Observer _____

a) Topics Discussed See HSB

b) Crew Comments _____

Work Performed by Contractor

- (3) Trucks loaded - Site II
- Stockpile soil/ash

Level of Protection

Work and/or Services Performed by Subcontractors

- Guard Service - TN County Security
- Grubbing - TRD (3) Trucks
- National Paving - Seal Use (3) Trucks
- Hauling/Chem Waste - TRD (1) debris roll-off / Drop off ~~TRD~~ Contractor

Exceptions/Unusual Conditions Noted by Supervisor

- Short (1) Truck

Request for Changes in Method or Scope and Specific Direction
Received from OSC:

- Follows Work Plan
- Deliver Pressure washer / Generator on 6/20 to dem Cat 225

Documents Submitted:

Document: _____

TO: _____

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures _____

Total Project. Expenditures _____

=====

Planned Activities: _____

① Continue Land cut Site #2

② Land debris Site #7

~~③~~

[Signature]
Contractor Supervisor

[Signature]
OSC

	<u>II</u> <u>16/129</u>	<u>DPA</u>	<u>I</u> <u>16/132</u>
KH	8 (EO)		Ø
RB	8 (RT)		Ø