

385408

DAILY SUMMARY REPORT  
(Contractor)Report No. 034Date 6/20/94Project No. 16129/16132

Del. Order \_\_\_\_\_

Description of Delivery Order: Construct Roadway  
② Resurface Soil/Asph ③ Site RestorationLocation of Project: Marroc Pop. RdWeather: Temp 86°F Condition clearPersonnel and Work Schedule Start 0700 End 1700RM 1  
PCT 1  
RT \_\_\_\_\_Foreman \_\_\_\_\_  
Operator 2  
Chemist \_\_\_\_\_

Equipment Utilized: \_\_\_\_\_

- Van - Cat 805 - Mini-Digger  
- Blower - Can 6.21  
- Pick-up - 12" wheel chopper

Health &amp; Safety Meeting: Safety Observer \_\_\_\_\_

a) Topics Discussed See HSP

b) Crew Comments \_\_\_\_\_

Work Performed by Contractor

- (3) Trucks Loaded
- Load Roll-off w/ debris

Level of Protection

C/D

Work and/or Services Performed by Subcontractors

- Guard Service - Tri-County Security - 6pm-7am
- Enviro-Safe - T&D (3) Trucks
- National Paving - (3) Trucks - Seal Use

Exceptions/Unusual Conditions Noted by Supervisor

-NONE

Request for Changes in Method or Scope and Specific Direction Received from OSC:

6. Amend Site Restoration 6/22/24 w/ fill & door delivery

Documents Submitted:  
Document: \_\_\_\_\_

TO: \_\_\_\_\_

=====

Meetings Held, Subject Matter (Decisions):

=====


Daily Estimated Expenditures \_\_\_\_\_

Total Project Expenditures \_\_\_\_\_

=====

Planned Activities:

- Site Restoration - Site I
- Continue Landfill Site II
- Land Rehab Site II

  
Contractor Supervisor

  
OSC

KH (Fo)  
RB (RT)

11/129

6  
6

11/132

0  
0