



DAILY SUMMARY REPORT  
(Contractor)

Report No. 036

Date 6/23/94

Project No. 16102/16122

Del. Order \_\_\_\_\_

Description of Delivery Order: ① Construct Road  
② Remediate Soil / Ash ③ Site Restoration

Location of Project: Monroe Twp NJ

Weather: Temp 90°F Condition clear

Personnel and Work Schedule Start 0700 End 1530

RM 1  
PCT 1  
RT 1

Foreman \_\_\_\_\_  
Operator 1  
Chemist \_\_\_\_\_

Equipment Utilized: \_\_\_\_\_

- Blower - Cat 205 - Air-Scan  
- Van - Fax - 6021  
- Pick-Up - JD Driv

Health & Safety Meeting: Safety Observer \_\_\_\_\_

a) Topics Discussed See SS Meeting Log

b) Crew Comments \_\_\_\_\_

Work Performed by Contractor

- ① (1) Truck Soil/Ash Loaded Site II Landfills Landfill
- ② (7) Loads Gravel Fill Spread over Type I Site I
- ③ General Site Maintenance, Road Maintenance

Level of Protection

D

Work and/or Services Performed by Subcontractors

- Enviro Safe - T&D (1) Load
- National Paving - Scale also (1) Truck
- Mc-County Security - 6 PM - 7 PM
- Mays Loading - 7 Loads Fill

Exceptions/Unusual Conditions Noted by Supervisor

- None

Request for Changes in Method or Scope and Specific Direction Received from OSC:

- Follow Work Plan

Documents Submitted:

TO: \_\_\_\_\_

Document: \_\_\_\_\_

=====

Meetings Held, Subject Matter (Decisions):

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

=====

Daily Estimated Expenditures

\_\_\_\_\_

Total Project Expenditures

\_\_\_\_\_

=====

Planned Activities:

- Site Restoration Site 2 + FF

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

*[Signature]*

*[Signature]*

Contractor Supervisor

*[Signature]*  
OSC