

385413

DAILY SUMMARY REPORT  
(Contractor)Report No. 039Date 6/28/94 TUESProject No. 16129/16132

Del. Order \_\_\_\_\_

Description of Delivery Order: @ Construct Road  
@ Purchase Soil (150) @ Site RestorationLocation of Project: Monroe Pp NYWeather: Temp 90° F Condition ClearPersonnel and Work Schedule Start 0600 End 1200RM 1  
PCT 1  
RT 1Foreman \_\_\_\_\_  
Operator 1  
Chemist \_\_\_\_\_

Equipment Utilized:

- Blower - Mini-Dump  
- Van - TD Digger  
- Pickup - Back Load

Health &amp; Safety Meeting: Safety Observer \_\_\_\_\_

a) Topics Discussed See SS Meeting Log

b) Crew Comments \_\_\_\_\_

Work Performed by Contractor \_\_\_\_\_

- Spread Typar Barrier - Site II
- Backfill Site II

Level of Protection \_\_\_\_\_

D

Work, and/or Services Performed by Subcontractors \_\_\_\_\_

- Pri-County Security - 6pm - 2am
- Mays Landing - Fill (2 loads - Site I) (15 loads - Site II)

Exceptions/Unusual Conditions Noted by Supervisor \_\_\_\_\_

None

Request for Changes in Method or Scope and Specific Direction  
Received from OSC:

Follow Work Plan

Documents Submitted:

TO: \_\_\_\_\_

Document: \_\_\_\_\_

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures \_\_\_\_\_

Total Project. Expenditures \_\_\_\_\_

=====

Planned Activities: \_\_\_\_\_

- Backfill Site III  
- Repair Site I

DBA

1/6/79

1/6/79

KH  
RB

8 - 2 (EO)

8 (EO)

Ø  
Ø

\_\_\_\_\_  
Contractor Supervisor

\_\_\_\_\_  
OSC