

385416

DAILY SUMMARY REPORT
(Contractor)Report No. (042)Date 7/1/94 FRProject No. 16121/16132

Del. Order _____

Description of Delivery Order: ① Road Construction
② Remediate Soil/Ash ③ Site RestorationLocation of Project: Maurice Pop RTWeather: Temp 90°F Condition clearPersonnel and Work Schedule Start 0700 End 1200RM 1
PCT 1
RT 1Foreman _____
Operator 1
Chemist _____

Equipment Utilized:

- Blower - JD Dozer
- Van - Case 601
- Pickup - 2 ton Stake - dem demol

Health & Safety Meeting: Safety Observer _____

a) Topics Discussed See SS Meeting Log

b) Crew Comments _____

Work Performed by Contractor

- Backfill Area II - with topsoil
- Remove Mini-Dean Trailer
- Remove R. Briggs - EO
- Small Trailer removed

Level of Protection

D

Work and/or Services Performed by Subcontractors

- Guard Service - Mi-Cant Security 6pm-7am
- Garapp Trucking (6) loads to soil - Side B

Exceptions/Unusual Conditions Noted by Supervisor

NONE

Request for Changes in Method or Scope and Specific Direction
Received from OSC:

Follow Work Plan

Documents Submitted:

TO: _____

Document: _____

=====

Meetings Held, Subject Matter (Decisions):

=====

Daily Estimated Expenditures _____

Total Project Expenditures _____

=====

Planned Activities: _____

Continue Site Restoration

MA

10/14

KH

4 1/2 (P)

RB

4 1/4 (P)

10/32

P
0

[Signature]
Contractor Supervisor

[Signature]
OSC