



Site Name: Monroe Twp Contaminated Soil Site
Delivery Order #: 2001-02-026
Site #: CQ
Period Covered: June 6, 1994 to June 10, 1994

WORK PLANNED/AUTHORIZED

1. Site work hours are 0700 to 1800 hours for all site personnel unless otherwise specified by the OSC.
2. Conduct daily Health and Safety meetings.
3. Provide for site security.
4. Maintain access road with crushed stone.
5. Segregate contaminated debris from soil/ash waste stream. Contaminated debris is to be staged on site pending disposal.
6. Initiate load out of contaminated soil/ash for disposal.
7. Provide the OSC with all three bid documentation.
8. Arrange for the transportation and disposal of contaminated ash/soil and debris. Transportation and disposal is to be conducted in accordance with all federal, state and local statutes and regulations.

EQUIPMENT AUTHORIZED

Sedan	2	Command Postw/access	1
Pickup	1	Mini Decon	1
Loader 2yd.	1	Break/security trailer	1
Excavator Cat 225	1	Crushed Stone 3/4, 2"-4",	as needed
generator/powerwasher	1	6ml plastic	

PERSONNEL AUTHORIZED

Response Manager	1
PCT	1
Operator	1
Response Techs	1

Date: June 6, 1994

Client Representative

Contractor Representative