



Site Name: Monroe Twp Contaminated Soil Site
Delivery Order #: 2001-02-026
Site #: CQ
Period Covered: June 20, 1994 to June 24, 1994

WORK PLANNED/AUTHORIZED

1. Site work hours are 0700 to 1800 hours for all site personnel unless otherwise specified by the OSC.
2. Conduct daily Health a Safety meetings.
3. Provide for site security.
4. Maintain access road with crushed stone.
5. Load contaminated debris into 30 yd. rolloff for offsite stabilization and disposal.
6. Complete load out of contaminated soil/ash for disposal.
7. Provide the OSC with all three bid documentation.
8. Arrange for the transportation and disposal of contaminated ash/soil and debris. Transportation and disposal is to be conducted in accordance with all federal, state and local statutes and regulations.
9. Prepare site for restoration: chip brush, backfill/grade and hydroseed.

EQUIPMENT AUTHORIZED

Sedan	2	Command Postw/access	1
Pickup	1	Mini Decon	1
Loader 2yd.	1	Break/security trailer	1
Excavator Cat 225	1	generator/powerwasher	1
roll off 30 yd.	1	TYPAR	5 rolls

PERSONNEL AUTHORIZED

Response Manager	1
PCT	1
Operator	1
Response Techs	1

Date: June 20, 1994

Client Representative

Don Hank

Contractor Representative

Robb