

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: BOSSERT MANUFACTURING SITE CONTRACT NO.: 68-S6-2101
DELIVERY ORDER NO.: 2101-02-010 DATE: 10/22/97 W
SITE/SPILL NO.: S7 SHIFT: 7:00 - 6:30
EPA REGION: II OSC: Jack D. Harmon
CONTRACTOR: Earth Tech., Inc. RM: LeRoy Cassidey
MONITORS: START (McGarry)

DESCRIPTION OF WORK TO BE PERFORMED

- 1) Finalize arrangements for tomorrow's delivery of roll-off containers (4);
- 2) Arrange for mobilization of two additional cleanup techs;
- 3) Explore feasibility of constructing temporary structure for protection from inclement weather while loading-out trucks;
- 4) Continue coordination for public water connection;
- 5) Continue to examine ways of conveying water to command post and work zone;
- 6) Finalize RFQ scope of work for installation of two gates within the perimeter fence as well as restringing barbed wire;

NUMBER OF PERSONNEL AUTHORIZED


1 -RESPONSE MANAGER 1-FIELD CLERK/TYPIST 3-CLEANUP TECHS.
1 -FOREMAN 1-EQUIPMENT OPERATORS (ON-SITE)

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


ITEM	QUANT.	ITEM	QUANT.
PICKUP TRUCK	1	PASSENGER CAR	2
FRONT-END LOADER	1	MANLIFT	1
BOBCAT UNI-LOADER	1	HAND-HELD RADIOS	4

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER

SIGNATURE OF OSC



SIGNATURE OF CONTRACTOR'S REP.



426725



CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: BOSSERT MANUFACTURING SITE	CONTRACT NO. 68-S6-2101
ORDER NO.: 2101-02-010	DATE: 10/22/97 W
SITE/SPILL NO.: S7	SHIFT: 7:00 - 6:30
EPA REGION: II	OSC: Jack D. Harmon
CONTRACTOR: Earth Tech., Inc.	RM: LeRoy Cassidey
MONITORS: START (McGarry)	

DESCRIPTION OF EQUIPMENT REQUIRED

GENERAL VENDOR EQUIPMENT

PORT-A JOHNS (2)
COMMAND POST OFFICE TRAILER

EQUIPMENT

BOBCAT UNILOADER (1)
CASE 621 FRONT-END LOADER
MANLIFT

VENDOR SUPPLIES

SUBCONTRACTORS

TAYLOR RENTAL
NATIONAL CAR RENTAL
WILLIAMS SCOTSMAN
LB SECURITY
HERTZ RENTAL
ACCESS RENTAL
BURTON D. SEYMORE