

## Daily Report

Report No. 05Date 9.30.94 <sup>FRI.</sup>Project No. 16441-ZRDelivery Order 2001-02-029OSC JOE COSENTINODescription of Delivery Order \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_Location of Work BAYONNE BARREL & DRUM, 150 Raymond Blvd. NEWARK, NJWeather SUN Rain \_\_\_\_\_ Temp Min 70° Max \_\_\_\_\_

## Work Performed Today by OHM

- BEGAN SAMPLING COURTYARD IN 30' X 30' SQUARES OR REPRESENTATIVE OF 900 SQ.
- SOLICIT QUOTES FOR A TRACTOR & BRUSH MOW.
- CONTINUE TO PREPARE SAMPLES FOR SHIPMENT TO LABS FOR DISCREET PCB ANALYSIS.
- MEASURE WINDOWS FOR CLOSURE @ Bldg #3

## Work and Services Performed Today by Subcontractors

- PSEG INSTALL MITIAL POWER TO TEMPORARY SERVICE
- DIG INDUSTRIES DELIVER 3/AIR CYLINDERS

## Exceptions/Unusual Conditions Noted by OHM Supervisor

- STEVE WILSON DEPARTS SITE EARLY (10:00 SICK)
- ARRANGE FOR ELECTRICIAN TO WIRE DECON & LAB TRAILER MON.

Request for Changes in Method or Scope and Specific Direction Received from OSC  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

## Documents Submitted

Document \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

TO \_\_\_\_\_

\*NOTE\* Use continuation sheets if necessary for clear explanations.

426878



Meetings Held, Subject Matter, Directions/Decisions

\*Daily Estimate Expenditure \_\_\_\_\_

\*Estimated Expenditure Total To Date \_\_\_\_\_

Planned Activities for Subsequent Day

- Monday, BEGIN OFFSETTING OF OBSTACLES @ SOUTH PROPERTY
- COMPLETE SAMPLING OF COURTYARD
- RENT SCAFFOLD & ERECT @ BULK TRAILER FOR SAMPLING. (NEEDED)
- MEASURE WINDOWS FOR CLOSURE @ Bldg. #3

Signed

11/11/11 J. J. Miller  
OHM Supervisor

Signed \_\_\_\_\_

OSC

These are estimated expenditures based on field data actual expenditures may vary based upon audit and actual subcontractor invoices.

\*NOTE\* Use continuation sheets if necessary for clear explanations.