

**BAYONNE BARREL & DRUM****REPORT #** 55**O.S.C.** JOE COSENTINO  
**R.M.** M.R.ELLIS**DATE:** 12/09/94**DESCRIPTION OF DELIVERY ORDER:**

Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

**LOCATION OF WORK:**

150 RAYMOND BLVD. NEWARK, NJ 07105

**WEATHER:**

Partly Sunny / Cloudy Afternoon

**TEMPERATURE:**

27

**WORK PERFORMED TODAY BY OHM:**

- \* Continued the drum shredding operations today, further separating drums that contain labels "Hazardous Waste" and any other legible manufacturers labels. Weston TAT documents all labels found with this information.
- \* OHM rotates drum grapplers today, while the two ton stake truck is on site the empty drums with labels are transported to building # 5, additionally moved an estimated 73 drums with partial solids into building # 1 for sampling and haz-cat to be further bulked compatibly.
- \* Demobilize project chemist Ken Klinger today.
- \* Crew shreds 123 drums today, additionally cleaning up PPE and other site debris that has been bagged, this is removed and staged in building # 1 with other bagged debris.

**SUBCONTRACTOR SERVICES PERFORMED:****EXCEPTIONS / UNUSUAL CONDITIONS:**

- \* Due to colder than normal temperatures this morning, the drum shredder takes additional time to warm the oil prior to its ability to be run at normal operating RPMs.

**CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM OSC:**

- \* O.S.C. issues R.M. one page of 16 items in which combined with Weston T.A.T. has become observations of concern, these items are further discussed with the crew, some items will await discussion with OHM Health & Safety Officer and then alteration of the HASP if necessary.

**DOCUMENTS SUBMITTED:**

- \* Sketch or Drawing of a proposed decontamination pad, should the O.S.C. chose to establish one. This will be further discussed as operations progress.

**MEETINGS HELD, SUBJECT MATTER, DIRECTION AND OR DECISIONS:**

- \* Overview of operations and concerns are further discussed with the OHM Foreman Steve Bank whom will be resuming project oversight in the R.M.s absence.

**COMMENTS:**

- \* M. Ellis will not be on site Mon. 12/12 thru Wed. 12/14, will return Thur. 12/15.

