

WORK REPORT

Work Site

BOSSERT MANUFACTURING
Utica, New York

Work Period

From 5 / 6 / 87 To / /

Contractor OHM

Contractor Rep. Paul Street

OSC Joe Rotola

Work Planned/Authorized

Initiate Site Preparation Activities
To Include:

- 1.) Reposition Trailer
- 2.) Prepare transition building/
decon transition area
- 3.) Setup Decon Trailer
- 4.) Provide electrical services
to command post
- 5.) Secure site - i.e. repair fence
- 6.) Provide general housekeeping in
and around decon and command post
- 7.) Demobe 2-ton box truck

Work Accomplished

Equipment Planned/Authorized

215 Backhoe
580D Backhoe
Decon Trailer
Drum Grappler
Command Post
(1) Car
(1) Passenger Van
(1) Pickup Truck
(1) Break Trailer

Equipment Used

Comments

Personnel Authorized: 1 Response Manager, 1 Foreman (Level 2),
1 Field Clerk, 4 Laborers (2 @ Level 1 & 2 @ Level 2), 1 Operator
(Level 1), and 1 Operator (Level 2)

427620



Contractor Signature

Paul Street

OSC Signature

Joe Rotola

Date 5/6/87

Date 5/6/87