

# WORK REPORT

## Work Site

BOSSERT MANUFACTURING  
Utica, New York

## Work Period

From 5 / 8 / 87 To / /

## Contractor OHM

Contractor Rep. Paul Street

OSC Joe Rotola

## Work Planned/Authorized

1. Pump PCB oil from T17 into 17C drums.
2. Drain non-PCB oil from T22.
3. Flush PCB transformers, T1-T6 & T17.
4. Demarcate safe walkways inside building
5. Determine the most effective method to remove the transformers.
6. Arrange for cost estimates for asbestos removal
7. Initiation of water service

## Work Accomplished

## Equipment Planned/Authorized

215 Backhoe  
580D Backhoe  
Decon Trailer  
Satellite Lights  
Command Post  
(1) Car  
(1) Passenger Van  
(1) Pickup Truck  
(1) Break Trailer  
Honda Generator  
Barrel carts  
(1) Diaphragm pump  
(1) Saws-All  
175 1805 Air Compressor  
3/4" Electrical Pump

## Equipment Used

## Comments

Personnel Authorized: 1 Response Manager, 1 Foreman (Level 2), 1 Field Clerk, 4 Laborers (2 @ Level 1 & 2 @ Level 2), 1 Operator (Level 1), and 1 Operator (Level 2)

427622



## Contractor Signature

*Paul Street*

## OSC Signature

*Joe Rotola*

Date

5/8/87

Date

5/8/87