

WORK REPORT

Work Site

BOSSERT MANUFACTURING
Utica, New York

Work Period

From 5/11/87 To / /

Contractor OHM

Contractor Rep. Paul Street

OSC

Joe Rotola

Work Planned/Authorized

1. Drain kerosene from PCB transformers
2. Drain non-PCB transformers into E drums
3. Obtain an estimate on the volume of water in the sumps.
4. Move outside drums inside the bldg.
5. Move transformers to the loading dock
6. Remove underground tank, if necessary
7. Build pallets for storage of outside drums inside the bldg.

Work Accomplished

T17 DONE - NOT THE REST

Equipment Planned/Authorized

215 Backhoe 3 500 gl polyvats
580D Backhoe 3 yd³ dumpster
Decon Trailer 12 Air Cylinders
Satellite Lights 1 PARTNER SAW
Command Post
(1) Car
(2) Passenger Van
(1) Pickup Truck
(1) Break Trailer
6.5 KW Generator
1 Forklift
2 Barrel carts
1 Diaphragm Pump
1 Saws-All
185 Air Compressor
3/4" Electrical Pump

Equipment Used

Comments

Personnel Authorized: 1 Response Manager, 1 Foreman (Level 2),
1 Field Clerk, 6 cleanup technicians (4-Level 2, 2-Level 1),
4 Laborer and 1 Operator (Level 2)

427623



Contractor Signature

Paul Street

OSC Signature

Joe Rotola

Date

5/11/87

Date

5/11/87