

WORK REPORT

Work Site

BOSSERT MANUFACTURING
Utica, New York

Work Period

From 5/12/87 To / /

Contractor OHM

Contractor Rep. Paul Street

OSC

Joe Rotola

Work Planned/Authorized

1. Drain kerosene from PCB transformers
2. Drain oil from non-PCB transformers
3. Stage drums generated from above activities.
4. Remove, wrap and palatize PCB transformers.
5. Setup 50K and 12K (is 12K adequate volume?) pools
6. Schedule site visits of asbestos removal contractors.

Work Accomplished

Equipment Planned/Authorized


215 Backhoe	3 500 gal poly tanks
580D Backhoe	3yd ³ dumpster
Decon Trailer	12 air cylinders
Satellite Lights	1 partner saw
Command Post	1 skid mounted vac
(1) Car	1 50 K pool
(2) Passenger Van	1 K pool
(1) Pickup Truck	1 1500gal vac unit
(1) Break Trailer	1 otr tractor
6.5 kw generator	1 low boy
1 Forklift	
2 barrel carts	
1 double diaphragm pump	
1 sawsall	
185 air compressor	
3/4" Electrical pump	

Equipment Used

Comments

Personnel Authorized: 1 Response Manager, 1 Foreman (Level 2),
1 Field Clerk, 6 cleanup technicians (4-Level 2, 2-Level 1)
1 Laborer and 1 Operator (Level 2)
1. truck driver

427624



Contractor Signature

[Signature]

OSC Signature

[Signature]

Date

5/12/87

Date

5/11/87