WORK REPORT	
V rk Site UTICA, NEW YORK BOSSERT MANUFACTURING	Work Period
Contractor OHM Contractor Repstreet, PAUL	OSC JOE ROTOLA
Work Planned/Authorized	Work Accomplished
1. CONSOLIDATE INSIDE & OUTSIDE DRUM ie DRUMS WITH OIL FILM BACK TO SUMP DRUMS WITH OIL SEGREGATE RE- STAGE IN BACK STORAGE ROOM 2. CLEAN-UP DEBRIS NEAR TRANSITION ZONE 3. PUMP OUTSIDE VAT W/PCB'S AND DRUM W/PCB'S TO OIL SUMP 4. CONTACT PLANT ENGINEER OR PERSON (KNOWLEDGEABLE OF SIMILAR OPERATION WITH RESPECT TO SUMP CLEAN OUT 5. OBTAIN SITE BLUEPRINTS AND PLANS FROM BUILDING.	WORK DELAYED BY ANAYLITCAL DELAY & ADVERSE WEATHER 2.) NO CLEAN-UP SEE ABOVE 3.) CONTACT MADE WITH INDIVIDUAL INVOLVED WITH SIMILAR CLEAN-UP ACTIVITIES CONCERNING SUMPS. RE; MAGNETIC APPROACH SEEMINGLY BEST FOR DESCRIBED SITUATION.
Equipment Planned/Authorized.	Equipment Used
580D BACKHOE DECON TRAILER COMMAND POBT (1) CAR (1) PICK-UP TRUCK (1) BREAK TRAILER 6.5 KW GENERATOR (2) BARREL CARTS (1) DOUPLE DIAPHRAM PUMP (35 C) (1) CAR CARTOR (2) BARREL CARTS (1) DOUPLE DIAPHRAM PUMP (35 C) (1) CARTOR (2) BARREL CARTS (1) DOUPLE DIAPHRAM PUMP (37 C) (1) CARTOR (2) BARREL CARTS (1) DOUPLE DIAPHRAM PUMP (37 C) (1) CARTOR (1) DOUPLE DIAPHRAM PUMP (37 C) DOUPLE DIAPHRAM PUMP (47 C	ALL AUTHORIZED PLUS MOBILIZATION OF TAKEUCKI MINI-TRACKHOE
Comments PERSONNEL AUTHORIZED: 1 RESPONSE MANAGER 1 FOREMAN LEVEL 2 1 FIELD CLERK 1 CLEAN-UP TECHNICIAN LEVEL 2	
	427630

Contractor Signature

Date

OSC Signature

Dalle