

~~BEH~~

19 MAY 87

DAILY WORK ORDER

Work Site Bossert Manufacturing	Work Period 5/19/87
Contractor O. H. Materials Contractor Rep. Paul Street	OSC Joseph Rotola B.C. Hensley
Work Planned/Authorized 1.) Continue to consolidate inside and outside drums 2.) Clean-up debris adjacent to transition zone 3.) Pump outside vat w/PCB's and drums w/PCB's to oil sump 4.) Contact plant engineer or person(s) knowledgeable of similar operations with respect to sump clean-out 5.) Measure sumps width to aid in determining magnet size 6.) Remove materials from lab and secure in lab pack or bulk 7.) Secure new lab facilities ASAP	Work Accomplished
Equipment Planned/Authorized 580D Backhoe 1500Gal vac unit Decon Trailer (2) 12K pools Command Post Mini-Trackhoe (1) Car Pneumatic Forklift (1) Pick-up Truck 12 Air Cylinders (1) Break Trailer 3CY Dumpster 6.5KW Generator (2) Barrel Carts (1) Double Diaphragm Pump 3/4" Electrical Pump	Equipment Used
Comments Personnel Authorized: (1) Response Manager (1) Foreman (Level 2) (1) Field Clerk (1) Clean-up Technician (Level 2)	
Contractor Signature <i>Paul Street</i>	OSC Signature <i>J. Rotola</i>
Date 5/19/87	Date

427644

