

DAILY WORK ORDER

Work Site
Bossert Manufacturing

Work Period
5/28/87

Contractor O. H. Materials
Contractor Rep. Paul Street

OSC Joseph Rotola

Work Planned/Authorized
1.) Repair pump on skid unit.
2.) Pump oil from sumps into 12K pools.
3.) Place scattered debris into metal bins & relocate to the storage area.
4.) Remove debris from sumps with mini-trackhoe.

Work Accomplished From
Previous Work Order

	Yes	No	Initial
1.)	(x)	()	
2.)	(x)	()	
3.)	(x)	()	
4.)	(x)	()	
5.)	(x)	()	PLS

COMMENTS: N/A

Equipment Planned/Authorized
580D Backhoe 1500Gal vac unit
Decon Trailer (2) 12K pools
Command Post Mini-Trackhoe
(2) Car Pneumatic Forklift
(1) Pick-up Truck 12 Air Cylinders
(1) Break Trailer 6CY Dumpster
6.5KW Generator (3) Hilti guns
(2) Barrel Carts (2) Vans
(1) Double Diaphragm Pump
3/4" Electrical Pump
(2) Bobcats
Aerial Lift

Equipment Used From
Previous Day

All Authorized

COMMENTS:
N/A

427648



Comments Personnel Authorized:

(1) Laborer	(1) Response Manager
(2) Chemists -(SAMPLES)	(1) Foreman (Level 2)
(1) Equipment Operator	(1) Field Clerk
	(3) Clean-up Technician (Level 2)
	(3) Clean-up Technician (Level 1)

Contractor Signature

Paul Street

Date

5/28/87

OSC Signature

Joseph D. Rotola

Date

5/28/87