

DAILY WORK ORDER

Work Site
Bossert Manufacturing

Work Period
5/31/87

Contractor D. H. Materials
Contractor Rep. Paul Street

DSC Joseph Rotola

Work Planned/Authorized

- 1.) Collect samples from floors walls, soils & machines
- 2.) Pump aqueous material from sumps into 50K pool
- 3.) Site preparation by clearing & stockpiling floor debris
- 4.) Install electrical appurtenances for the provision of interior lighting
- 5.) Continue to remove & stockpile sump debris
- 6.) Design and construct sump covers to meet OSHA requirements

Work Accomplished From
Previous Work Order

	Yes	No	Continues
1.)	()	()	(x)
2.)	()	()	(x)
3.)	()	()	(x)
4.)	()	()	(x)
5.)	()	()	(x)
6.)	()	()	(x)

COMMENTS:

Procure one liner for 50K pool

Equipment Planned/Authorized

- 580D Backhoe
Decon Trailer (1) 12K pools
Command Post; Mini-Trackhoe
(1) Car; Pneumatic Forklift
(2) Pick-up Trucks (2) Bobcats
(1) Break Trailer; 3CY Dumpster
(1) 6.5KW Generator (3) Hilti guns
(1) 5.0KW Generator (2) Vans
(1) Double Diaphragm Pump
(2) 3/4" Electrical Pumps
(12) Air cylinders; (1) Hydraulic hammer
(1) Aerial Lift; (2) 2" Submersible pumps
(1) 50K pool (3) Propane tanks

Equipment Used From
Previous Day

All Authorized

COMMENTS:

N/A

Comments Personnel Authorized:	(1) Response Manager
(1) Electrician	(1) Foreman (Level 2)
(1) Laborer	(1) Field Clerk
(2) Chemists (Samplers)	(3) Clean-up Technician (Level 2)
(1) Equipment Operator	(4) Clean-up Technician (Level 1)

Contractor Signature

Paul Street

Date

5/31/87

DSC Signature

Joseph D. Rotola

Date

5/31/87

427651

