
DAILY WORK ORDER

Work Site
Bossert Manufacturing

Work Period
6/01/87

Contractor O. H. Materials
Contractor Rep. Paul Street

OSC Joseph Rotola

Work Planned/Authorized

Work Accomplished From
Previous Work Order

- 1.) Collect samples from floors
walls, soils & machines
2.) Install liner and pump aqueous
material from sumps into 50K pool
3.) Site preparation
by clearing & stockpiling
floor debris
4.) Install electrical ap-
purtenances for the provision
of interior lighting
5.) Continue to remove & stock-
pile sump debris
6.) Design and construct sump covers
to meet OSHA requirements

	Yes	No	Continues
1.)	()	()	(x)
2.)	()	()	(x)
3.)	()	()	(x)
4.)	()	()	(x)
5.)	()	()	(x)
6.)	()	()	(x)

COMMENTS: N/A

Equipment Planned/Authorized

Equipment Used From
Previous Day

- 580D Backhoe
Decon Trailer (1) 12K pools
Command Post; Mini-Trackhoe
(1) Car; Pneumatic Forklift
(2) Pick-up Trucks (2) Bobcats
(1) Break Trailer; 30Y Dumpster
(1) 6.5KW Generator (3) Hilti guns
(1) 5.0KW Generator (2) Vans
(1) Double Diaphragm Pump
(2) 3/4" Electrical Pumps
(12) Air cylinders; (1) Hydraulic hammer
(1) Aerial Lift; (2) 2" Submersible pumps
(1) 50K pool (3) Propane tanks

All Authorized

COMMENTS:
N/A

Comments Personnel Authorized:
(1) Electrician
(1) Laborer
(2) Chemists (Samplers)
(1) Equipment Operator

(1) Response Manager
(1) Foreman (Level 2)
(1) Field Clerk
(3) Clean-up Technician (Level 2)
(4) Clean-up Technician (Level 1)

Contractor Signature

Date

6/1/87

OSC Signature

Date

6/1/87

427652

