

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
6/13/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Joseph Rotola

Work Planned/Authorized:

Work Accomplished From
Previous Work Order:

- 1) Prepare aqueous material for treatment by removing oily layer
- 2) Repair bucket on Bobcat
- 3) Bolt transformers to platform and prepare for disposal
- 4) Perform mercury survey of building
- 5) Continue installation of water treatment system, procure required appurtenances, and train RT to monitor treatment processes
- 6) Charge carbon cells with water
- 7) Clean up trailer area from move

	Yes	No	Continues
1.)	()	()	(x)
2.)	(x)	()	()
3.)	()	()	(x)
4.)	()	(x)	()
5.)	()	()	(x)

COMMENTS: Unable to perform further work in building due to discovery of mercury in room #13

EQUIPMENT PLANNED/AUTHORIZED:

Port. Eyewash (1) Hydraulic hammer
Water Treatment System w/ appurtenances
Decon Trailer (1) 12K & (1) 50K pool
(2) Office/Break Trailer;
(1) Car (1) Pick-up truck
(2) Bobcats 6CY Dumpster
(1) 50KW Generator (3) Vans
(2) 3/4" Electrical Pumps
(12) Air cylinders
(1) Pneumatic Forklift
(20) Propane tanks

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:
N/A

Comments Personnel Authorized:
(1) Foreman (Level 2)
(1) Laborer
(3) Lab Technicians
(1) Clean-up Technician (Level 1)
(1) Clean up Technicians (Level 2)

(1) Response Manager
(1) Chemical Engineer
(1) Field Clerk

Contractor Signature:

Date:

6/13/87

OSC Signature:

Date:

6/13/87

427662

