

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
6/16/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Joseph Rotola

- Work Planned/Authorized:
- 1) Finish prepping area #13
 - 2) Initiate processing water and train RT for monitoring treatment processes
 - 3) Rent chainsaws (2)
 - 4) Bolt transformers to palats in preparation for disposal
 - 5) Check boiler room/Level B
 - 6) Secure exterior openings with liquid nail & visqueen and remove wooden brick & trash, clean & sweep room #'s 10 & 11
 - 7) Check drain in lab area
 - 8) Check into disposal of solid waste streams
 - 9) Sample boiler room for dioxin

Work Accomplished From
Previous Work Order:

	Yes	No	Continues
1.) (x)	()	()	()
2.) (x)	()	()	()
3.) ()	(x)	()	()
4.) ()	(x)	()	()
5.) (x)	()	()	()
6.) ()	(x)	()	()
7.) ()	(x)	()	()
8.) (x)	()	()	()
9.) (x)	()	()	()
Comments: procure larger drill for bolting transformers			

EQUIPMENT PLANNED/AUTHORIZED:

Port. Eyewash Mini-Trackhoe
Water Treatment System w/ appurtenances
Decon Trailer (2) 12K & (1) 50K pool
(2) Office/Break Trailer (3) Vans
(1) Car (1) Pick-up truck
(2) Bobcats Scaffolding
(2) Satellites 6CY Dumpster
(2) 6.5KW Generators (1) 50KW Generator
(3) Hilti guns (12) Air cylinders
(2) 3/4" Electrical Pumps
(1) Aerial Lift; (1) Pneumatic Forklift
(20) Propane tanks (1) Hydraulic hammer

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:
N/A

427664



Comments Personnel Authorized:	(1) Operator (Level 2)
(1) Response Manager	(2) Foreman (Level 2)
(1) Laborer	(1) Field Clerk
(3) Lab Technicians (2)	(6) Clean-up Technician (Level 2)
(1) Equipment Operator	(6) Clean-up Technician (Level 1)
	(1) Chemical Engineer

Contractor Signature:

Paul Street

Date:

6/16/87

OSC Signature:

Joseph Rotola

Date:

6/16/87