

# DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
6/17/87

Contractor: O. H. Materials  
Contractor Rep.: Paul Street

OSC: Joseph Rotola

Work Planned/Authorized:  
1) Finish prepping area #13  
2) Continue processing water and  
train RT for monitoring treatment  
processes  
3) Sample area #12  
4) Continue securing transformers  
to palats in prep for disposal  
5) Check availability of carpenter  
6) Secure exterior openings with  
liquid nail & visqueen and  
remove wooden brick & trash, clean  
& sweep room #'s 10 & 11  
7) Off-load supply truck

Work Accomplished From  
Previous Work Order:

	Yes	No	Continues
1.) ( )	( )	(x)	
2.) ( )	( )	(x)	
3.) (x)	( )	( )	
4.) ( )	( )	(x)	
5.) (x)	( )	( )	
6.) ( )	( )	(x)	
7.) (x)	( )	( )	
8.) (x)	( )	( )	
9.) (x)	( )	( )	

EQUIPMENT PLANNED/AUTHORIZED:  
Port. Eyewash Mini-Trackhoe  
Water Treatment System w/ appurtenances  
Decon Trailer (2) 12K & (1) 50K pool  
(2) Office/Break Trailer (3) Vans  
(1) Car (1) Pick-up truck  
(2) Bobcats Scaffolding  
(2) Satellites 6CY Dumpster  
(2) 6.5KW Generators (1) 50KW Generator  
(3) Hilti guns (12) Air cylinders  
(2) 3/4" Electrical Pumps  
(1) Aerial Lift; (1) Pneumatic Forklift  
(20) Propane tanks (1) Hydraulic hammer

EQUIPMENT USED FROM  
PREVIOUS DAY:

All Authorized

COMMENTS:  
Supply truck = 2-Ton

427665



Comments	Personnel Authorized:	(1) Operator (Level 2)
(1) Response Manager		(2) Foreman (Level 2)
(1) Laborer		(1) Field Clerk
(3) Lab Technicians (1)		(2) Clean-up Technician (Level 2)
(1) Equipment Operator		(8) Clean-up Technician (Level 1)
		(1) Chemical Engineer

Contractor Signature:

Date:

6/17/87

OSC Signature:

Date:

6/17/87