

DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
6/18/87

Contractor: D. H. Materials  
Contractor Rep.: Paul Street

OSC: Joseph Rotola

Work Planned/Authorized:	Work Accomplished From Previous Work Order:		
	Yes	No	Continues
1) Finish prepping area #13	1.) ( )	( )	(x)
2) Plumb water treatment system	2.) ( )	( )	(x)
3) Sample areas 10, 11, & 12	3.) ( )	( )	(x)
4) Demobe chemical engineer	4.) ( )	( )	(x)
5) Boiler room decon	5.) ( )	( )	(x)
6) Check availability of carpenter	6.) ( )	( )	(x)
7) Secure exterior openings with liquid nail & visqueen and remove wooden brick & trash, clean & sweep room #'s 10 & 11	7.) (x)	( )	( )
8) Form decon pad			

EQUIPMENT PLANNED/AUTHORIZED:  
Port. Eyewash Mini-Trackhoe  
Water Treatment System w/ appurtenances  
Decon Trailer (2) 12K & (1) 50K pool  
(2) Office/Break Trailer (3) Vans  
(1) Car (1) Pick-up truck  
(2) Bobcats Scaffolding  
(2) Satellites 6CY Dumpster  
(2) 6.5KW Generators (1) 50KW Generator  
(3) Hilti guns (12) Air cylinders  
(2) 3/4" Electrical Pumps  
(1) Aerial Lift; (1) Pneumatic Forklift  
(20) Propane tanks (1) Hydraulic hammer

EQUIPMENT USED FROM  
PREVIOUS DAY:

All Authorized

COMMENTS:  
Procure necessary  
hose for item #2

Comments Personnel Authorized:	(1) Operator (Level 2)
(1) Response Manager	(2) Foreman (Level 2)
(1) Laborer	(1) Field Clerk
(1) Lab Technician (2)	(2) Clean-up Technician (Level 2)
(3) Lab Technicians (1)	(7) Clean-up Technician (Level 1)

Contractor Signature:

Date:

6/18/87

OSC Signature:

Date:

6/18/87

427666

