

#op

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
6/20/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Joseph Rotola

Work Planned/Authorized:	Work Accomplished From Previous Work Order:		
	Yes	No	Continues
1) Check OPW fittings for water treatment system			
2) Complete forming decon pad			
3) Complete sampling area #10 & initiate sampling of areas #1 & #2	1.) ()	()	(x)
4) Complete cleaning windows on 2nd floor, areas 10 & 11. Continue removing wooden brick floor	2.) ()	()	(x)
5) Cover sumps #1-#53 with plywood using carpenter's helper & RT	3.) (x)	()	()
6) Arrange for a HEPA vac for the boiler room	4.) ()	()	(x)
7) Inspect duct work on roof of building	5.) ()	(x)	()
	6.) ()	()	(x)
	7.) ()	()	(x)

EQUIPMENT PLANNED/AUTHORIZED:
Port. Eyewash Mini-Trackhoe
Water Treatment System w/ appurtenances
Decon Trailer (2) 12K & (1) 50K pool
(2) Office/Break Trailer (3) Vans
(1) Car (1) Pick-up truck
(2) Bobcats Scaffolding
(2) Satellites 6CY Dumpster
(2) 6.5KW Generators
(3) Hilti guns (9) Air cylinders
(2) 3/4" Electrical Pumps
(1) Aerial Lift; (1) Pneumatic Forklift
(20) Propane tanks (1) Hydraulic hammer

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS: Procure 18" chain saw

Comments Personnel Authorized:	
(1) Response Manager	(1) Foreman (Level 3)
(1) Laborer	(2) Foreman (Level 2)
(1) Lab Technician (2)	(1) Field Clerk
(3) Lab Technicians (1)	(1) Clean-up Technician (Level 2)
	(7) Clean-up Technician (Level 1)

Contractor Signature:

Date:

6/20/87

OSC Signature:

Date:

6/20/87

427668

