

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
6/25/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

Work Planned/Authorized:

- 1) Cover sumps #20-#53 with plywood using carpenter's helper & RT
- 2) Complete cleaning areas 18 & 19
- 3) Move into area 7 & start removing debris and cleaning floors
- 4) Sample area #2 & move into #3
- 5) Use sulfur powder to react w/mercury in boiler room and reHEPA vac the area
- 6) Off-load supply truck & demobe unwanted supplies

Work Accomplished From
Previous Work Order:

	Yes	No	Continues
1.)	()	()	(x)
2.)	(x)	()	()
3.)	()	()	(x)
4.)	()	()	(x)
5.)	()	()	(x)
6.)	(x)	()	()
7.)	()	(x)	()
8.)	()	(x)	()

EQUIPMENT PLANNED/AUTHORIZED:

Port. Eyewash Mini-Trackhoe
Water Treatment System w/ appurtenances
Decon Trailer (2) 12K & (1) 50K pool
(2) Office/Break Trailer (3) Vans
(1) Car (1) Pick-up truck
(2) Bobcats Scaffolding
(2) Satellites 6CY Dumpster
(2) 6.5KW Generators 2-ton truck
(3) Hilti guns (12) Air cylinders
(2) 3/4" Electrical Pumps
(1) Aerial Lift; (1) Pneumatic Forklift
(20) Propane tanks (1) Hydraulic hammer

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

Procure sulfur powder

Comments Personnel Authorized:

(1) Response Manager	(1) Foreman (Level 3)
(1) Laborer	(2) Foreman (Level 2)
(1) Lab Technician (2)	(1) Field Clerk
(3) Lab Technicians (1)	(1) Clean-up Technician (Level 2)
(8) Clean-up Technician (Level 1)	(1) Operator (Level 2)
	(1) Truck Driver

Contractor Signature:

Date:

6/25/87

OSC Signature:

Date:

6/25/87

427672

