

DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
6/26/87

Contractor: O. H. Materials  
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

Work Planned/Authorized:	Work Accomplished From Previous Work Order:		
	Yes	No	Continues
1) Cover sumps #26-#53 with plywood using carpenter's helper & RT	1.) ( )	( )	(x)
2) Continue cleaning area #7 upstairs and downstairs	2.) (x)	( )	( )
3) Re-mercury vac the boiler room	3.) (x)	( )	( )
4) Sample area #4 & move into #9	4.) (x)	( )	( )
5) Finish plumbing-out the treatment system and process	5.) ( )	( )	(x)
6) Shore-up area #3 between #12	6.) (x)	( )	( )

EQUIPMENT PLANNED/AUTHORIZED:  
Port. Eyewash Mini-Trackhoe  
Water Treatment System w/ appurtenances  
Decon Trailer (2) 12K & (1) 50K pool  
(2) Office/Break Trailer (3) Vans  
(1) Car (1) Pick-up truck  
(2) Bobcats Scaffolding  
(2) Satellites 6CY Dumpster  
(2) 6.5KW Generators  
(3) Hilti guns (12) Air cylinders  
(2) 3/4" Electrical Pumps  
(1) Aerial Lift; (1) Pneumatic Forklift  
(20) Propane tanks

EQUIPMENT USED FROM  
PREVIOUS DAY:

All Authorized

COMMENTS:  
Procure additional  
sulfur powder

Comments Personnel Authorized:	
(1) Response Manager	(1) Foreman (Level 3)
(2) Laborer	(2) Foreman (Level 2)
(1) Lab Technician (2)	(1) Field Clerk
(3) Lab Technicians (1)	(3) Clean-up Technician (Level 2)
(6) Clean-up Technician (Level 1)	(1) Operator (Level 2)

Contractor Signature:

Date:

OSC Signature:

Date:

427673