

DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
7/01/87

Contractor: O. H. Materials  
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

Work Planned/Authorized:	Work Accomplished From Previous Work Order:		
	Yes	No	Continues
1) Check-out covered sumps for completion			
2) Clean-out paper debris in area #1 & consolidate in dumpster	1.) (x)	( )	( )
3) Site clean-up for demobe	2.) (x)	( )	( )
4) Sample area #7 & move into #8	3.) ( )	(x)	( )
5) Final check for mercury vapors in boiler room & demobe equipment	4.) (x)	( )	( )
6) Set-up spot light for illumination of transition area	5.) (x)	( )	( )
	6.) ( )	( )	(x)
	7.) (x)	( )	( )

EQUIPMENT PLANNED/AUTHORIZED:  
Port. Eyewash Mini-Trackhoe  
Water Treatment System w/ appurtenances  
Decon Trailer (3) 12K & (1) 50K pool  
(2) Office/Break Trailer (3) Vans  
(1) Car (1) Pick-up truck  
(2) Bobcats Scaffolding  
(2) Satellites 6CY Dumpster  
(2) 6.5KW Generators 955 Loader  
(3) Hilti guns (12) Air cylinders  
(2) 3/4" Electrical Pumps  
(1) Aerial Lift; (1) Pneumatic Forklift  
(20) Propane tanks

EQUIPMENT USED FROM  
PREVIOUS DAY:

All Authorized

COMMENTS:

Comments Personnel Authorized:	(1) Foreman (Level 3)
(1) Response Manager	(2) Foreman (Level 2)
(2) Laborer	(1) Field Clerk
(1) Lab Technician (2)	(3) Clean-up Technician (Level 2)
(3) Lab Technicians (1)	(1) Operator (Level 2)
(5) Clean-up Technician (Level 1)	

Contractor Signature:

Date:

7/1/87

OSC Signature:

Date:

7/1/87

427677

