

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
7/09/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

DSC: Jack D. Harmon

Work Planned/Authorized:	Work Accomplished From Previous Work Order:		
	Yes	No	Continues
1) Complete the removal of paper from area #1 - 2nd floor	1.) ()	()	(x)
2) Initiate the removal of steel from sumps & stockpile for disposal	2.) (x)	()	()
3) Mercury vac area #7 and verify absence of mercury vapors	3.) (x)	()	()
4) Initiate sampling area #3	4.) ()	()	(x)
5) Continue removal and stockpiling wood shelving in area #13	5.) (x)	()	()
	6.) (x)	()	()

EQUIPMENT PLANNED/AUTHORIZED:
Port. Eyewash Mini-Trackhoe
Water Treatment System w/ appurtenances
Decon Trailer (3) 12K & (1) 50K pool
(2) Office/Break Trailer (3) Vans
(1) Car (1) Pick-up truck
(3) Bobcats Scaffolding
(2) Satellites 6CY Dumpster
(2) 6.5KW Generators 955 Loader
(3) Hilti guns (12) Air cylinders
(1) Aerial Lift; (1) Pneumatic Forklift
(20) Propane tanks Hi-P water lasers

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:
Mobilize HEPA vac
and mercury vapor
analyzer

Comments	Personnel Authorized:
(1) Response Manager	(1) Foreman (Level 3)
(2) Laborer	(2) Foreman (Level 2)
(1) Lab Technician (2)	(1) Field Clerk
(2) Lab Technicians (1)	(2) Clean-up Technician (Level 2)
(9) Clean-up Technician (Level 1)	(1) Operator (Level 2)

Contractor Signature:

Date:

7/9/87

DSC Signature:

Date:

7/9/87

427680

