

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
7/14/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Initiate the removal of duct work in area #12
- 2.) Continue loading clean debris from area #13 and final sweep
- 3.) Set-up sample storage area. Initiate planning ground surface sampling
- 4.) Complete cleaning debris from area #16 & #1 pending dumpster delivery
- 5.) Load-out PCB dumpsters and manifest.
- 6.) Remove debris from areas #10, #11, & #7 staging in area #3 for disposal
- 7.) Continue removing steel sump debris with magnet

WORK ACCOMPLISHED FROM PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	()	()
2.)	()	()	(x)
3.)	(x)	()	()
4.)	()	()	(x)
5.)	(x)	()	()
6.)	()	(x)	()

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (2) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) 185 CFM Air Compressor
- (1) Cascade System
- (4) Porta-Johns (1) 955 Loader
- (1) 6-CY Dumpster (1) 3-in
- (3) Submersible Pumps: (2) 2-in
- (3) Satelites (3) Hilti-guns
- (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM PREVIOUS DAY:

All Authorized

COMMENTS:

427683



PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (2) Lab Technician (1)
- (8) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Contractor Signature:

P L ~~Street~~

Date:

7/14/87

OSC Signature:

Jack D. Hum

Date:

7/14/87