

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
7/16/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Initiate the removal of duct work in area #4, #16, #18
- 2.) Continue loading clean debris from area #13 and final sweep
- 3.) Remove overhanging hazards and metal floor grating from area #11.
- 4.) Continue draining sumps with skid unit & 2" pumps and removing metal debris with magnet mounted on Bobcat.
- 5.) Build sample lock boxes for shipping samples.
- 6.) Take up wood block flooring with mini-track hoe in area #12.
- 7.) Liquid nail windows on first floor of area #12.

WORK ACCOMPLISHED FROM PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	()	()
2.)	()	()	(x)
3.)	()	()	(x)
4.)	(x)	()	()
5.)	()	()	(x)
6.)	()	()	(X)
7.)	(x)	()	()
8.)	()	()	(x)

COMMENTS: Empty drums have been removed from area #9 and stockpiled in area #3. They will be crushed prior to disposal.

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) 185 CFM Air Compressor
- (1) Cascade System
- (4) Porta-Johns (1) 955 Loader
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (3) Hilti-guns
- (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM PREVIOUS DAY:

All Authorized

COMMENTS:



PERSONNEL AUTHORIZED:

(1) Response Manager

(2) Laborer

(1) Lab Technician (2)

(2) Lab Technician (1)

(8) Clean-up Technician (1)

(1) Foreman (3)

(2) Foreman (2)

(1) Field Clerk

(4) Clean-up Technician (2)

(1) Operator (2)

Contractor Signature:

Date:

7/16/87

OSC Signature:

Date:

7/16/87