
DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
7/17/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Remove duct work from the roof of the building
- 2.) Continue loading clean debris from area #13 and final sweep
- 3.) Initiate ground surface sampling program, and pending labels initiate machine sampling.
- 4.) Continue draining sumps with skid unit & 2" pumps and removing metal debris with magnet mounted on Bobcat.
- 5.) Perform the final sweep of area #9 and area #11
- 6.) Stockpile wood block from area #12 and remove steel grating from same
- 7.) Initiate removal of clean debris from area #12

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	()	()	()
2.)	()	()	(x)
3.)	(x)	()	()
4.)	()	()	(x)
5.)	(x)	()	()
6.)	(x)	()	()
7.)	(x)	()	()
8.)	()	()	(x)

COMMENTS:

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) 185 CFM Air Compressor
- (1) Cascade System
- (4) Porta-Johns (1) 955 Loader
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (3) Hilti-guns
- (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (2) Lab Technician (1)
- (7) Clean-up Technician (1)

- (1) Foreman (3)
- (1) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

427686



Contractor Signature:

Paul H. Street

Date:

7/17/87

DSC Signature:

Jack D. Ham

Date:

7/17/87