(2) 6.5KW Generators

DAILY WOR	K ORDER
Work Site: Bossert Manufacturing	Work Period: 7/21/87
Contractor: O. H. Materials Contractor Rep.: Paul Street	OSC: Jack D. Harmon
WORK PLANNED/AUTHORIZED: 1.) Continue removal of steel debris out of the sumps using the magnet & drain out the liquid using 2" pump and the skid unit 2.) Sample the machine oil reservoirs and/or grease lines 3.) Set-up and start the final cleaning of debris out of the sumps in level B 4.) Clean out bottoms of elevator shaft in area #13 5.) Remove paper debris from area area #1 6.) Complete removal of all steel grating in areas # 2 & #13 7.) Final sweep areas #14 & #15 8.) Begin setting up for lasering: stringing hoses for lasering, breaking up concrete and laying underground hoses 9.) Complete information list & check on disposal of drums in area #9 & lab packs 10.) Perform compatibility testing on contents of vats [1.) Load out 2 PCB dumpsters;	5.) (x) () ()
EQUIPMENT PLANNED/AUTHORIZED: (3) Vans (2) Pick-up Truck (1) Decon trailer (3) Bobcats (1) Command Post Trailer (1) Crew Trailer (3) 12K Pools (1) Portable Eye Wash (1) Cars (6) Radioes (1) 50K Pool (1) Water Treatment System w/ appurtenances (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe (20) Propane tanks (1) Hi-Lift	EQUIPMENT USED FROM PREVIOUS DAY: All Authorized COMMENTS:
(20) Propane tanks (1) Hi-Lift (1) Cascade System (4) Porta-Johns (1) 955 Loader (1) 6-CY Dumpster (1) 3-in (4) Submersible Pumps: (3) 2-in (3) Satelites (3) Hilti-guns	

()	1)	Pr	neuma	t	i	C	F	or	k	1	i	f	t
-----	---	---	----	-------	---	---	---	---	----	---	---	---	---	---

(1) Hadraulic breaker

PERSONNEL AUTHORIZED:	(1) Foreman (3)
(1) Response Manager	(2) Foreman (2)
(2) Laborer	(1) Field Clerk
(1) Lab Technician (2)	(4) Clean-up Technician (2)
(2) Lab Technician (1)	(1) Operator (2)
(8) Clean-up Technician (1)	·
Contractor Signature:	OSC Signature: Date: 7
//&//8/	11 +12118+