

DAILY WORK ORDER																																																			
Work Site: Bossert Manufacturing		Work Period: 7/22/87																																																	
Contractor: O. H. Materials Contractor Rep.: Paul Street		OSC: Jack D. Harmon																																																	
WORK PLANNED/AUTHORIZED: 1.) Continue removal of steel debris from the sumps using the magnet & drain out liquid using 2" pump and skid unit 2.) Continue to clean-out sumps in Level B & prep for laser 3.) Take down hanging debris in area #12 4.) Scrape grease/oil off floor in area #12 for laser prep 5.) Remove steel grating from areas #2 & #13 6.) Complete laying-out laser hose & vacuum hose for laser operation (break concrete) 7.) Check lab packs & drum list with disposal personnel 8.) Load-out 1 PCB dumpster 9.) Conduct hazcatting of vat contents		WORK ACCOMPLISHED FROM PREVIOUS WORK ORDER: <table border="1"> <thead> <tr> <th></th> <th>Yes</th> <th>No</th> <th>Continues</th> </tr> </thead> <tbody> <tr><td>1.)</td><td>(x)</td><td>()</td><td>()</td></tr> <tr><td>2.)</td><td>(x)</td><td>()</td><td>()</td></tr> <tr><td>3.)</td><td>()</td><td>()</td><td>(x)</td></tr> <tr><td>4.)</td><td>(x)</td><td>()</td><td>()</td></tr> <tr><td>5.)</td><td>(x)</td><td>()</td><td>()</td></tr> <tr><td>6.)</td><td>()</td><td>()</td><td>(x)</td></tr> <tr><td>7.)</td><td>()</td><td>()</td><td>(x)</td></tr> <tr><td>8.)</td><td>()</td><td>()</td><td>(x)</td></tr> <tr><td>9.)</td><td>()</td><td>()</td><td>(x)</td></tr> <tr><td>10.)</td><td>()</td><td>()</td><td>(x)</td></tr> <tr><td>11.)</td><td>(x)</td><td>()</td><td>()</td></tr> </tbody> </table> COMMENTS: work tasks involving bobcats unable to be completed due to flat tires & break down of equipment			Yes	No	Continues	1.)	(x)	()	()	2.)	(x)	()	()	3.)	()	()	(x)	4.)	(x)	()	()	5.)	(x)	()	()	6.)	()	()	(x)	7.)	()	()	(x)	8.)	()	()	(x)	9.)	()	()	(x)	10.)	()	()	(x)	11.)	(x)	()	()
	Yes	No	Continues																																																
1.)	(x)	()	()																																																
2.)	(x)	()	()																																																
3.)	()	()	(x)																																																
4.)	(x)	()	()																																																
5.)	(x)	()	()																																																
6.)	()	()	(x)																																																
7.)	()	()	(x)																																																
8.)	()	()	(x)																																																
9.)	()	()	(x)																																																
10.)	()	()	(x)																																																
11.)	(x)	()	()																																																
EQUIPMENT PLANNED/AUTHORIZED: (3) Vans (2) Pick-up Truck (1) Decon trailer (3) Bobcats (1) Command Post Trailer (1) Crew Trailer (3) 12K Pools (1) Portable Eye Wash (1) Cars (6) Radios (1) 50K Pool (1) Water Treatment System w/ appurtenances (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe (20) Propane tanks (1) Hi-Lift (1) Cascade System (4) Porta-Johns (1) 955 Loader (1) 6-CY Dumpster (1) 3-in (4) Submersible Pumps: (3) 2-in (3) Satelites (3) Hilti-guns (2) 6.5KW Generators (1) Pneumatic Forklift (1) Hadraulic breaker		EQUIPMENT USED FROM PREVIOUS DAY: All Authorized COMMENTS:																																																	

427690



PERSONNEL AUTHORIZED:

(1) Response Manager

(2) Laborer

(1) Lab Technician (2)

(2) Lab Technician (1)

(8) Clean-up Technician (1)



(1) Foreman (3)

(2) Foreman (2)

(1) Field Clerk

(4) Clean-up Technician (2)

(1) Operator (2)

Contractor Signature: 	OSC Signature: 
Date: 7/22/87	Date: 7/22/87