DAILY WORK ORDER Work Site: Work Period: Bossert Manufacturing 7/24/87 ----Contractor: O. H. Materials OSC: Jack D. Harmon Contractor Rep.: Paul Street WORK PLANNED/AUTHORIZED: WORK ACCOMPLISHED FROM 1.)Continue removal of steel PREVIOUS WORK ORDER: debris from the sumps using the magnet & drain out Yes No Continues liquid using 2" pump and 1.) (x) () () skid unit (x)() () 2.7 (x) () () 4.) () () (x) 5.) (x) () () 6.) (x) () (x) 7.) () (x) 8.) (x) () () 2.)Continue to clean-out sumps in Level B & prep for laser 3.)Initiate lasering on 1st & 2nd floor of area #13 4.) Finish scraping grease and oil from #12 for laser prep 5.)Load-out 1 PCB roll-off dumpster, manifest, & ship; COMMENTS: 2 PCB dumpsters receive 1 empty roll-off were loaded out yesterday. from S & J Neutralization of liquids 6.) Finish neutralizing acid/base in vats was initiated. contents of vats and pump into 50K pool w/ skid unit 7.) Mix and remove sludge from bottom of vats EQUIPMENT PLANNED/AUTHORIZED: EQUIPMENT USED FROM (3) Vans (2) Pick-up Truck PREVIOUS DAY: (1) Decon trailer (3) Bobcats (1) Command Post Trailer (1) Crew Trailer (3) 12K Pools All Authorized (1) Portable Eye Wash (1) Cars (6) Radioes (1) 50K Pool COMMENTS: (1) Water Treatment System w/ appurtenances (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe (20) Propane tanks (1) Hi-Lift (1) Cascade System (4) Porta-Johns (1) 955 Loader (1) 6-CY Dumpster (1) 3-in (4) Submersible Pumps: (3) 2-in (3) Satelites (2) 6.5KW Generators (1) Pneumatic Forklift (1) Hadraulic breaker

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (9) Cleań-up Technician (1)
- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Daily Work Order (cont.)	July 24, 1987
Contractor Signature:	OSC Signature:
Date: 7/24/87	(Pate 1) 23 87

.

•