

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
7/27/87

Contractor: D. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue removal of steel debris from the sumps using the magnet & drain out liquid using 2" pump and skid unit
- 2.) Continue to clean-out sumps in Level B & prep for laser
- 3.) Continue lasering 2nd floor area #13 & begin 1st floor of area #13
- 4.) Mix sludge in the vats to neutralize with lime
- 5.) Continue to laser area #13 first floor
- 6.) Load-out two PCB dump trailers, manifest & ship

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

| | Yes | No | Continues |
|-----|-----|-----|-----------|
| 1.) | (x) | () | () |
| 2.) | (x) | () | () |
| 3.) | (x) | () | () |
| 4.) | () | () | (x) |
| 5.) | (x) | () | () |
| 6.) | () | () | (x) |

COMMENTS:

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (2) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) Cascade System
- (4) Porta-Johns (1) 955 Loader
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (1) Laborer
- (1) Lab Technician (2)
- (10) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Contractor Signature:

Date:

7/27/87

OSC Signature:

Date:

7/27/87

427694

