

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
7/29/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue removal of steel debris from the sumps using the magnet & drain out liquid using 2" pump and skid unit
- 2.) Continue to clean-out sumps in Level B & prep for laser
- 3.) Load PCB debris from area #6 and move MT bins from #5 to #6
- 4.) Neutralize sludge in vats and take sample for disposal
- 5.) Final sweep of areas #13 and #16 begin lasering areas #14 & 15
- 6.) Sample drums in area #9 for disposal
- 7.) Mix all oil in 12K pool and sample for disposal
- 8.) Load cardboard from area #4; 9.) Change blown lights

WORK ACCOMPLISHED FROM PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	()	()
2.)	(x)	()	()
3.)	(x)	()	()
4.)	()	()	(x)
5.)	(x)	()	()
6.)	()	(x)	()
7.)	(x)	()	()

COMMENTS:

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (2) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) Cascade System
- (4) Porta-Johns (1) 955 Loader
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM PREVIOUS DAY:

All Authorized

COMMENTS:

427696



PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (10) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Contractor Signature:

Date:

7/29/87

OSC Signature:

Date:

7/29/87